

Webster Lake Service Area - East Shore - Septic Elimination Project Construction Schedule

ID	Task Name	Start	Finish	Qtr 3, 2026			Qtr 4, 2026			Qtr 1, 2027			Qtr 2, 2027			
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr			
1	Submittals and Material Procurement	Wed 7/8/26	Fri 7/10/26													
2	Mobilization, Traffic Control, Yard, and Erosion Control Set-Up	Mon 7/13/26	Fri 7/17/26													
3	Pressure Main Installation from LS Site heading South	Mon 7/20/26	Fri 10/9/26													
4	Service Lateral Installation	Mon 10/12/26	Fri 12/11/26													
5	2026 Asphalt patches and Restoration	Mon 12/14/26	Fri 12/18/26													
6	Structures, Grinders, and Tie-ins	Mon 11/30/26	Fri 4/16/27													
7	Electrical	Mon 11/30/26	Fri 4/16/27													
8	Final Asphalt, Seeded Restoration, and Cleanup	Thu 4/1/27	Fri 4/30/27													
9																
10																
11	Lift Station	Mon 8/17/26	Fri 10/9/26													