



Monthly Progress Summary LSIDB Pumping Stations

August 2025

Key Monthly Progress

- Detailed design continuation at Lapperditch and Marshfield
- GPR Survey of Lapperditch and Marshfield
- Survey at Elmore Back
- Commencement of Telemetry Front End Design

Key Planned Work for Next Month

- Detailed design continuation at Lapperditch and Marshfield
- Eel Pass Design Acceptance
- Commence Design of Elmore Back
- D&B Scope Lock Down of Wicks Green
- D&B Scope Lock Down of Oldbury Naite and Commencing Pricing
- Site Mobilisation of Main Compound
- Site Setup at Lapperditch; fencing, temporary dam and over pumping
- Site Setup at Marshfield; fencing and welfare

Key Project Dates

Lapperditch

<u>Date</u>	<u>Activity</u>
October 2025	Design Completion
September 2025	Site Construction Commence
Spring 2026	Commissioning
Spring 2026	Site Works Complete
Spring 2026	Project Completion

Marshfield

<u>Date</u>	<u>Activity</u>
Late Summer 2025	Design Completion
Late Summer 2025	Site Construction Commence
Winter 2025	Commissioning
Spring 2026	Site Works Complete
Spring 2026	Project Completion

Wicks Green

<u>Date</u>	<u>Activity</u>
Autum 2025	Survey Works

Oldbury Naite

<u>Date</u>	<u>Activity</u>
Autum 2025	Survey Works

Elmore Back

<u>Date</u>	<u>Activity</u>
Autumn 2025	Design Completion
Spring 2026	Site Construction Commence
Spring 2026	Commissioning
Spring 2026	Site Works Complete
Spring 2026	Project Completion