

# Monthly Progress Summary LSIDB Pumping Stations

January 2026

## Key Monthly Progress

### Lapperditch

- Rebuild Temp Works Frame Dam
- Install electric sludge pumps on wet side of frame dam
- Excavate embankment for rootlock wall
- Excavate embankment for weed screen blinding
- Start Vacex excavation works to outlet for base slab
- BCS complete plate welding at Lapperditch
- Procurement and delivery of L-Wall units, drainage and ducting
- Install Type 1 and concrete blinding for weed screen base, outlet base/steps

### Marshfield

- Install electric sludge pumps on wet side of frame dam
- Continue pump down of wet well and rhine due to flooding
- Procurement of L-Wall units, drainage and ducting
- BCS complete sheet pile survey for plating
- Procurement and delivery of L-Wall units, drainage and ducting
- Excavate field embankment for pre-cast retaining wall

### Wicks Green

- Complete demobilisation from site following surveys

### Oldbury Naite

- Mobilisation and site set up for surveys

## Key Planned Work for Next Month

### Lapperditch

- TSM to grout infill plate in-pans
- ACE to install pipes and pumps to wet well
- Build shutters and tie rebar for structural concrete bases (outlet, steps, weed screen)
- Pour structural concrete for bases
- Excavate embankment for Geogrow rootlock wall
- Geogrow install rootlock wall
- Install pre-cast retaining wall for kiosk (L-Units)

### Marshfield

- BCS weld plates to in-pans
- TSM to grout infill plate in-pans
- Excavate foundations for retaining walls
- Type 1 and concrete blinding for retaining walls
- Build shutters and tie rebar for structural concrete bases (outlet, steps, weed screen)

### Oldbury Naite

- Complete surveys (structural, laser, dimensional) and demobilise from site

## Key Project Dates

### Lapperditch

<u>Date</u>	<u>Activity</u>
December 2025	Design Completion
January 2026	Site Construction Commence
Late Spring 2026	Commissioning
Late Spring 2026	Site Works Complete
Late Spring 2026	Project Completion

### Marshfield

<u>Date</u>	<u>Activity</u>
January 2026	Design Completion
January 2026	Site Construction Commence
Late Spring 2026	Commissioning
Late Spring 2026	Site Works Complete
Late Spring 2026	Project Completion

### Oldbury Naite

<u>Date</u>	<u>Activity</u>
Winter 2026	Survey Works

### Elmore Back

<u>Date</u>	<u>Activity</u>
Winter 2026	Design Completion
Spring 2026	Site Construction Commence
Spring 2026	Commissioning
Spring 2026	Site Works Complete
Spring 2026	Project Completion







