



Monthly Progress Summary LSIDB Pumping Stations

March 2026

Key Monthly Progress

Lapperditch

- Outfall concrete slab installed
- Flap valves, penstock, pipes and pumps installed
- MCC Kiosk base slab cast
- Precast L unit retaining walls installed for kiosk
- Weep holes core drilled in retaining walls
- MCC Kiosk backfill and drainage started
- Vacuum excavation of embankment to expose LV cable
- Embankment excavated for rootlock retaining wall

Marshfield

- Retaining wall foundations cast
- Precast L unit retaining walls installed
- Retaining wall backfill and compaction
- Penstock installed in outfall and pipe/pump install started
- Pump frame foundation slabs cast
- Weed screen foundation slabs cast
- Grouting complete

Oldbury Naite

- Surveys complete
- Demobilised from site

Key Planned Work for Next Month

Lapperditch

- Divert LV cable
- Install Geogrow rootlock wall
- Install outfall steps and concrete apron
- Start eel pass install
- Install MCC kiosk base
- Install drainage and ducting

Marshfield

- Complete pipe and pump install
- Install retaining walls for MCC kiosk + Backfill
- Install retaining walls for eel pass
- Install ducting and drainage runs

Wicks Green

- Complete outstanding Wicks Green Surveys

Key Project Dates

Lapperditch

<u>Date</u>	<u>Activity</u>
December 2025	Design Completion
January 2026	Site Construction Commence
Late Spring 2026	Commissioning
Summer 2026	Site Works Complete
Summer 2026	Project Completion

Marshfield

<u>Date</u>	<u>Activity</u>
January 2026	Design Completion
January 2026	Site Construction Commence
Summer 2026	Commissioning
Summer 2026	Site Works Complete
Summer 2026	Project Completion

Oldbury Naite

<u>Date</u>	<u>Activity</u>
September 2026	Construction Start

Elmore Back

<u>Date</u>	<u>Activity</u>
Winter 2026	Design Completion
Summer 2026	Site Construction Commence
Summer 2026	Commissioning
Summer 2026	Site Works Complete
Summer 2026	Project Completion

