

Timeline Kihei Mauka																								
ID	Task Name	Start	Finish	2019		2020		2021		2022		2023		2024		2025		2026		2027		2028		
				H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1		
1	Kihei Mauka Solar (20 MW)	Mon 9/16/19	Wed 12/1/27																					
2	Stage 3 Model PPA Milestones	Mon 9/16/19	Mon 9/16/19																					
27	PPA/IRS Milestones	Thu 4/20/23	Mon 6/1/26																					
28	Bid Submission Date	Thu 4/20/23	Thu 4/20/23																					
29	Priority List Date	Thu 7/6/23	Thu 7/6/23																					
30	Model Validation	Fri 7/7/23	Thu 8/3/23																					
31	BAFO	Fri 7/14/23	Fri 7/14/23																					
32	Final Award Date and Acceptance	Fri 10/27/23	Thu 11/2/23																					
33	Execute IRS Letter Agreement and Commence PPA Negotiations	Fri 11/3/23	Mon 11/27/23																					
34	System Impact Study	Fri 8/4/23	Thu 1/4/24																					
35	Facility Study	Fri 1/5/24	Thu 2/29/24																					
36	IRS Portion of PPA	Fri 3/1/24	Mon 3/11/24																					
37	Execute PPA/File with PUC	Tue 3/12/24	Fri 9/6/24																					
38	PUC Approval	Mon 9/9/24	Fri 3/7/25																					
39	COIF - Early Engineering Letter Agreement	Mon 5/27/24	Mon 5/27/24																					
40	HECO Acceptance IE Energy Report	Mon 6/1/26	Mon 6/1/26																					
41	Community Outreach	Fri 4/21/23	Mon 8/31/26																					
42	Phase 1 Community Outreach	Fri 4/21/23	Mon 11/6/23																					
43	Launch Project Website	Fri 11/3/23	Fri 11/3/23																					
44	Advertise for Town Hall	Mon 11/6/23	Wed 12/6/23																					
45	Hold Town Hall Meeting	Thu 12/7/23	Thu 12/7/23																					
46	Report to Neighborhood Associations	Thu 12/7/23	Wed 12/13/23																					
47	Advertise for Subsequent Meetings	Thu 12/14/23	Wed 3/6/24																					
48	Hold Subsequent Meetings	Thu 3/7/24	Wed 4/17/24																					
49	Request Public Comment Prior to PUC Filing	Tue 10/15/24	Mon 11/25/24																					
50	Community Update Prior to Land Use Permit	Fri 5/9/25	Fri 5/9/25																					
51	Community Update Prior to Construction	Fri 12/19/25	Fri 12/19/25																					
52	Community Update During Construction	Mon 8/31/26	Mon 8/31/26																					
53	Permitting (By Developer)	Fri 11/3/23	Fri 3/13/26																					
54	AIS Updated/ Preservation Plan Submitted to SHPD for Approval	Fri 11/3/23	Thu 3/7/24																					
55	Studies for SUP (County)	Fri 11/3/23	Thu 4/18/24																					
56	Submit & Approval SUP App to County	Fri 4/19/24	Thu 9/11/25																					
57	Final SHPD Approval AIS/Preservation Plan	Fri 3/8/24	Tue 12/10/24																					
58	NPDES Construction Stormwater Permit	Fri 9/12/25	Thu 3/12/26																					
59	PV/BESS Building Permit/Telecom	Fri 9/12/25	Thu 3/12/26																					
60	Grading, Grubbing, and Stockpiling permits	Fri 9/12/25	Fri 3/13/26																					
61	COIF Permits	Wed 1/1/25	Thu 7/3/25																					
62	Substation Building Permit	Fri 9/12/25	Fri 3/13/26																					
63	Secure Land Rights (By Developer)	Fri 11/3/23	Mon 3/9/26																					
68	Developer Generating Facilities (By Developer)	Thu 12/7/23	Wed 12/1/27																					
69	EPC RFP for Developer Generating Facilities (if applicable)	Thu 12/7/23	Thu 8/8/24																					
70	EPC RFP	Thu 12/7/23	Thu 8/8/24																					
75	Engineering Design (Dev Generating Facilities) - Civil/Structural/Electrical/SCADA	Mon 5/27/24	Tue 3/17/26																					

Page 1

Timeline Kihei Mauka																								
ID	Task Name	Start	Finish	2019 H1H2		2020 H1H2		2021 H1H2		2022 H1H2		2023 H1H2		2024 H1H2		2025 H1H2		2026 H1H2		2027 H1H2		2028 H1		
85	Procurement (Dev Generating Facilities)	Thu 1/23/25	Wed 10/28/26																					
89	Construction (Dev Generating Facilities)	Fri 3/13/26	Mon 10/5/26																					
90	Mobilization	Fri 3/13/26	Fri 3/13/26																					
91	Civil-Structural Construction	Mon 3/16/26	Fri 8/14/26																					
95	Electrical Construction	Wed 4/15/26	Mon 10/5/26																					
104	Interconnection Facilities (By Developer)	Mon 5/27/24	Wed 12/1/27																					
105	Seller-Owned Interconnection Facilities (Sub, T&D)	Wed 8/21/24	Wed 4/21/27																					
106	Substation & T Line Design & Permitting	Mon 3/10/25	Mon 9/14/26																					
107	Procurement (SOIF - by Developer)	Wed 8/21/24	Thu 8/20/26																					
120	Construction (SOIF - by Developer)	Fri 4/17/26	Wed 4/21/27																					
144	Company-Owned Interconnection Facilities	Mon 5/27/24	Wed 12/1/27																					
145	Engineering (COIF - by Developer)	Mon 5/27/24	Thu 7/31/25																					
154	Procurement (COIF - by Developer)	Wed 10/23/24	Thu 10/22/26																					
155	GSU	Wed 10/23/24	Thu 10/22/26																					
168	Construction (COIF - by Developer)	Fri 8/1/25	Wed 11/10/27																					
169	Telecom Complete	Fri 3/13/26	Mon 9/14/26																					
170	HECO Switchyard Construction	Fri 8/1/25	Thu 2/4/27																					
171	AT	Thu 4/22/27	Wed 5/26/27																					
172	PV/BESS Testing & Hot Commissioning	Thu 5/27/27	Wed 8/18/27																					
173	CSAT	Thu 8/19/27	Wed 9/29/27																					
174	SC/ EPC Performance Test	Thu 9/30/27	Wed 11/10/27																					
175	COD	Wed 11/10/27	Wed 11/10/27																					
176	HECO Acceptance IE Energy Report at COD	Wed 11/10/27	Wed 11/10/27																					
177	GCOD	Thu 11/11/27	Wed 12/1/27																					

Page 2