

LEVEL ONE

Reference  
No.: 9293-004

SURVEILLANCE

AND INSPECTION REPORT

*Carried Out  
By*



PREPARED FOR: -

SYMON BROS. CONSTRUCTIONS PTY LTD



## Table of Contents

1)	Introduction & Scope.....	2
2)	Site Preparation.....	2
3)	Fill Material.....	2
4)	Fill Construction Procedure.....	3
5)	Compaction Control Testing.....	3
6)	Testing Frequency.....	3
7)	Statement of Compliance.....	4
8)	Limitations of this Report.....	4

## Appendices

Appendix A Construction Drawings

Appendix B Daily Field Compaction Summary Results



Client Name: Symon Bros. Constructions Pty Ltd

Project Name: Samara Estate, Stage 1

Date: 27<sup>th</sup> of November 2025

Author: Mr. Thomas Crowe

Reference No.: 9293-004

Revision: 0

Project Manager: Mr. Anthony Gabriele

### **1. Introduction & Scope**

At the request of Symon Bros. Constructions Pty Ltd, Geotechnical Laboratories has carried out inspection and testing of the above-mentioned site on the 25<sup>th</sup> of November 2025 where a residential development is being constructed. Inspection and testing of stripping, material quality and compaction control tests were carried out to comply with the requirements of AS 3798 Appendix B, Level 1.

The following documentation was submitted to Geotechnical Laboratories by Symon Bros. Constructions Pty Ltd and was used to determine compliance of earthworks in conjunction with the requirements of AS 3798 – 2007.

(1). Detail Plan Reference 22-0098-01RD03 (Rev. 0)

General site works involved the placement of fill, using on-site derived materials, to bring the fill construction regions to the required finished levels as indicated on the civil construction drawings.

### **2. Site Preparation**

Site inspections were undertaken on the 6<sup>th</sup> of March 2025 and the 25<sup>th</sup> of November 2025 confirming that selected areas to be filled were completely stripped of topsoil prior to filling. The topsoils were stockpiled around the site for later removal off-site.

Initial proof roll inspections were performed and subsequently throughout the project duration to ensure no significant soft areas were present prior to filling.

### **3. Fill Material**

The fill material used was mainly sourced from service trench excavations, road boxing and site cut areas.



The material is best described as a silty CLAY, brown, red brown, slightly moist to moist, high plasticity with gravels and cobbles of a basalt origin.

The fill material is consistent with the naturally occurring soils for this region.

Source material was deemed a **Suitable Material** in accordance with guidelines set out in AS 3798 - 2007 Section 4.4.

#### **4. Fill Construction Procedure**

The following plant (but not always limited to) were engaged in the fill placement process:

- Dump trucks / Highway trucks
- A watercart
- A sheepsfoot compactor (815)

The sheepsfoot compactor placed material in horizontal loose layers of approximately 250mm-300mm. The sheepsfoot compactor also performed compaction of the fill operating in a criss-cross pattern where possible.

The moisture condition of the fill was closely monitored and moisture conditioning procedures were applied to bring the material closer to its Standard Optimum Moisture Content (AS 1289 5.7.1).

#### **5. Compaction Control Testing**

Compaction control testing was performed on-site using a Nuclear Densometer in accordance with AS 1289 5.8.1. Laboratory reference densities were determined from material sampled at each test site location using the Hilf Rapid Compaction Method in accordance with AS 1289 5.7.1.

A total of three compaction tests were performed on the fill construction. Results are presented in Appendix B of this report.

#### **6. Testing Frequency**

Testing frequencies were in accordance with **AS 3798 - 2007 Table 8.1 for Type 1 - Large Scale Operations.**

Acceptance of fill layers for compaction was based on the requirements of **AS 3798 - 2007 Table 5.1 Item 1. Residential.**



As a result, the compliance criteria adopted by Geotechnical Laboratories was a half density ratio not less than 95 percent of the maximum half density value as determined by the Standard Half Rapid Compaction Method in accordance with AS 1289 5.7.1.

Test results indicate that the above-mentioned requirements have been successfully achieved.

No moisture criterion was specified.

### **7. Statement of Compliance**

So far as can be determined, Symon Bros. Constructions Pty Ltd has satisfactorily complied with the compaction and construction processes required for the structural filling of this site. As such, structural filling placed on this site by Symon Bros. Constructions Pty Ltd on the 25<sup>th</sup> of November 2025 can be categorised as CONTROLLED FILL in accordance with AS 2870-2011.

### **8. Limitations and Liability of this Report**

This report has been produced for and remains the property of Symon Bros. Constructions Pty Ltd.

The release of this report to a third party will only occur if Geotechnical Laboratories Pty Ltd has received, in writing, the authority to do so by our client.

Geotechnical Laboratories Pty Ltd will not engage in any third-party communication regarding this report.

Where information has been supplied by the client or third party, the assumption is made that this is correct. Geotechnical Laboratories Pty Ltd will not be held responsible for any inaccuracies supplied.



Test results and controlled fill compliance relates only to fill placed by Symon Bros. Constructions Pty Ltd and for earthworks completed at the time of inspection and testing. Any previous or subsequent earthworks will require a separate evaluation.

For & on behalf of  
Geotechnical Laboratories Pty Ltd.

Thomas Crowe  
Technical Manager




LEVEL ONE  
SURVEILLANCE  
AND INSPECTION REPORT  
  
APPENDIX A



- LEGEND:**
- EXISTING WATER MAIN
  - EXISTING RECYCLED WATER MAIN
  - EXISTING UNDERGROUND ELECTRICITY
  - EXISTING OVERHEAD ELEC & POLE
  - EXISTING TELSTRA & SERVICE PIT
  - EXISTING OPTIC FIBRE
  - EXISTING GAS MAIN
  - EXISTING FENCE
  - EXISTING SEWER & MANHOLE
  - EXISTING SEWER RISING MAIN
  - EXISTING STORMWATER DRAIN & PIT
  - EXISTING HOUSE DRAIN
  - EXISTING SURFACE CONTOUR MINOR
  - EXISTING SURFACE CONTOUR MAJOR
  - EXISTING TOP OF BATTER
  - EXISTING TOE OF BATTER
  - EXISTING KERB
  - EXISTING FOOTPATH
  - EXISTING FILL LEVEL
  - EXISTING SURFACE LEVEL
  - FINISHED SURFACE LEVEL
  - TOPTOE OF BATTER LEVEL
  - EXISTING BUILDING
  - EXISTING SIGN AND POST
  - EXISTING PERMANENT SURVEY MARK
  - ROAD RESERVE
  - LOT BOUNDARY
  - EASEMENT
  - KERB & CHANNEL - TYPE
  - SAWCUT PAVEMENT
  - CONCRETE EDGE STRIP
  - ALLOTMENT NUMBER
  - ROAD CHAINAGE
  - TANGENT POINT CHAINAGE
  - SET-OUT POINT
  - FINISHED SURFACE CONTOUR MINOR
  - FINISHED SURFACE CONTOUR MAJOR
  - PROPOSED WATER MAIN
  - PROPOSED ELECTRICITY
  - PROPOSED TELSTRA
  - PROPOSED OPTIC FIBRE CONDUIT
  - PROPOSED GAS MAIN
  - PROPOSED SEWER
  - PROPOSED SEWER RISING MAIN
  - PROPOSED STORMWATER DRAIN & PIT
  - PROPOSED HOUSE DRAIN
  - PROPOSED DRAINAGE INLET
  - PIT NUMBER
  - DRAINAGE OFFSET
  - PROPOSED FOOTPATH
  - PROPOSED DRIVEWAY
  - PROPOSED INDUSTRIAL DRIVEWAY (AS PER MCC 508)
  - GAS & WATER CONDUIT
  - 5 YEAR FLOW ARROW
  - 100 YEAR FLOW ARROW
  - PROPOSED PERMANENT SURVEY MARK
  - PROPOSED TOP OF BATTER
  - PROPOSED TOE OF BATTER
  - RIDGE / CHANGE OF GRADE
  - PROPOSED LANDSCAPE TREE (3m DIAMETER)
  - CONCRETE PAVEMENT
  - TEMPORARY ASPHALT TURNAROUND
  - 100mm THICK CLASS 3 FCR (SIZE 20mm)
  - FILL GREATER THAN 200mm

REV.	ISSUE FOR CONSTRUCTION	AMENDMENTS	APPD	DATE
0	ISSUE FOR CONSTRUCTION		D.WORLAND	13.05.2025

**WARNING**  
BEWARE OF UNDERGROUND/OVERHEAD SERVICES  
THE LOCATION OF SERVICES ARE APPROXIMATE ONLY  
AND THEIR EXACT POSITION SHOULD BE PROVEN ON  
SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING  
SERVICES ARE SHOWN. SPECIAL CONSIDERATION  
SHOULD BE GIVEN TO CONSTRUCTION PROCEDURES  
UNDER OVERHEAD ELECTRICITY TRANSMISSION LINES.



1176-1198 TAYLORS RD FRASERS RISE - STAGE 1 CITY OF MELTON DETAIL PLAN	CONSTRUCTION	22-0098-01RD03	SHEET NO. 3 OF 25	REV. 0
---	--------------	----------------	-------------------	--------



LEVEL ONE  
SURVEILLANCE  
AND INSPECTION REPORT

APPENDIX B



**FIELD DENSITY TESTING SUMMARY**
**REPORT NO:** 9293/002

**PROJECT:** SYMON BROS - Samara, Stage 1

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
25/11/25	1	<i>Refer to #9293/003 for approx. test site locations.</i>	1.78	24.0	95.5	✕ 1.86	26.5	175	2.5 Drier	90.5	3	0	0
25/11/25	2		1.78	23.5	96.5	✕ 1.85	27.0	175	3.5 Drier	87.0	3	0	0
25/11/25	3		1.84	22.0	100.0	✕ 1.83	26.5	175	5.0 Drier	81.5	4	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

**NOTES:** Clayey Fill Ex. Onsite

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 2.30PM Finish Time: 3.30PM

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Soil Layer thickness: 200mm

Compaction Test: AS 1289 5.7.1

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) &amp; Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled: AS 1289 1.2.1 Clause 6.4(b)

✕ Indicates APCWD


Accredited for compliance with ISO/IEC
17025 - Testing
NATA Accredited Laboratory Number 14561


MICK CROWE

(Approved Signatory)

Issue Date: 27/11/2025

