

Facilities Committee Report

Panida Board Meeting 8/7/25

Committee Co-Chairs Dan Thompson and Sean Behm

Members: Woody Sherwood, and Doug Jones

Next meeting is Thursday 8/21/25 at 5pm in the Panida conference room.

- Wall guard is installed. Kudos Woody and Dan
- The green room remodel is almost complete. Waiting on counter and electrical/lighting upgrade
- Dan to take on skylight repair in mid September
- North wall restoration work to begin 9/2/25. Scaffold to be removed 10/6/25. Anticipated project completion to be mid to late october.
- RFP issued for construction management team for Panida for bathroom remodel
- South LED screen install tabled for now due to bathroom remodel design
- New bar purchased for front of house at large events
- HVAC contract was signed with Legacy for replacement of the main theatre and office HVAC. Equipment tackles 15 weeks to receive; installation TBD
- Lock box for keys and centralize the Panida key system needs to take place