

TCRSD - East Webster Septic Elimination - East Shore - Construction Schedule

ID	Task Name	Start	Finish	Qtr 3, 2026			Qtr 4, 2026			Qtr 1, 2027			Qtr 2, 2027		
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr		
1	Pressure Main Installation from LS Site heading South	Thu 8/6/26	Fri 11/6/26												
2	Service Lateral Installation	Thu 8/6/26	Fri 12/11/26												
3	2026 Asphalt patches and Restoration	Mon 12/14/26	Fri 12/18/26												
4	Structures, Grinders, and Tie-ins	Mon 11/30/26	Fri 4/16/27												
5	Electrical	Mon 11/30/26	Fri 4/16/27												
6	Final Asphalt, Seeded Restoration, and Cleanup	Thu 4/1/27	Fri 4/30/27												
7															
8															
9	Lift Station	Mon 9/7/26	Fri 10/30/26												

Selge Construction Co. Inc.