

TCRSD - East Webster Septic Elimination - East Shore - Construction Schedule

ID	Task Name	Start	Finish	Qtr 3, 2026			Qtr 4, 2026			Qtr 1, 2027			Qtr 2, 2027
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
1	Pressure Main Installation	Thu 9/10/26	Tue 9/29/26										
2	Remaining Service Laterals, Structures, Grinders, and Tie-ins Heading North (Crew 1)	Wed 9/30/26	Wed 3/31/27										
3	Remaining Service Laterals, Structures, Grinders, and Tie-ins Heading South (Crew 2)	Thu 9/10/26	Wed 3/31/27										
4	2026 Asphalt patches and Restoration	Mon 12/14/26	Fri 12/18/26										
5	Electrical	Wed 9/30/26	Thu 4/15/27										
6	Final Asphalt, Seeded Restoration, and Cleanup	Thu 4/1/27	Fri 4/30/27										
7													
8													
9	Lift Station	Mon 9/28/26	Fri 11/20/26										

Selge Construction Co. Inc.