

Contract Update

Week ending 04/10/2026

N0102 – LSIDB Pumping Stations



Jackson

Summary Week ending 28/09/2026

- Install farm access gates at Marshfield
- Install grassguard for embankment strengthening at Lapperditch
- Set up overpumping and frame dams at Oldbury
- Clean inlet and install stop logs in inlet/outlet at Oldbury
- Clean penstock headwall ready for penstock install at Oldbury
- Excavate and pour blinding concrete for slabs at Oldbury
- Electrical work continued at Elmore

Grassguard strengthening at Lapperditch



Jackson

GOOD WORKS

Stop logs installed at Oldbury



Jackson

GOOD WORKS

Concrete blinding for various slabs at Oldbury



Jackson

GOOD WORKS

Week starting 05/10/2026

- Continue with embankment strengthening works at Lapperditch
- Install fencing at Marshfield and Lapperditch
- Install penstock and flap valves at Oldbury
- Complete concrete beam survey at Olbury pump chamber
- Tie rebar and set mesh & shutters for concrete slabs at Oldbury
- Core drill hole in slab at Elmore
- Electrical install at Elmore