

Contract Update

Week Ending 22.02.26

N0102 LSIBD Pumping Stations



Jackson

Summary

Week Ending 22.02.2026

Monday 16th :

Excavate weed screen base at Lapperditch, Pump out and clean Marshfield and fill pot holes of access track

Tuesday 17th :

Excavate and lay pipe run under weed screen base at Lapperdict, Clean and prep Marshfield wet well

Wednesday 18th :

Burn hole in sheet piles for drainage pipe at Lapperditch, type 1 and blinding for weed screen base and concrete step slab. Removal of timber fence and dig back for rootlock wall. BCS started welding U bars on sheets and JCE continued with tying rebar for foundation slabs

Thursday 19th :

Install shutters for weed screen base at Lapperditch, attendance for BCS at Marshfield along with tying rebar. Found uncharted power cable in embankment at Lapperditch that feeds the sewage works and had to call National Grid for attendance as cable will need to be diverted

Friday 20th :

Cast weed screen base at Lapperditch and continue BCS attendance and tying rebar

Jackson

GOOD WORKS



Jackson

GOOD WORKS

Planned Works

Week Beginning 23/02/2026

Monday:

ACE install pipes and pumps at Lapperditch, remove weed screed shutters and backfill/compaction, BCS welding at Marshfield and JCE tying rebar

Tuesday :

ACE install pipes and pumps at Lapperditch, excavate for kiosk base and stone up (Lapperditch), Tie rebar and prpe shutters at Marshfield with BCS welding

Wednesday :

ACE install pipes and pumps at Lapperditch, tie rebar for kiosk base at Lapperditch, BCS welding and concrete pour for foundation slabs at Marshfield

Thursday :

ACE install pipes and pumps at Lapperditch, install shutters and mesh for outfall slab at Lapperditch, BCS welding and strip shutters and tie rebar at Marshfield

Friday :

ACE install pipes and pumps at Lapperditch, pour structural concrete for kiosk base and outfall slab at Lappeditch, BCS welding and installation of pre cast L units at Marshfield

Jackson

GOOD WORKS