

Contract Update

Week Ending 21.06.26

N0102 LSIBD Pumping Stations



Jackson

Summary

Week Ending 21.06.2026

Monday 15th :

Excavate culvert for U-channel blinding (LP), Backfill and compact behind L-Wall units (MF), Excavate and blind embankment by outfall chamber for steps (LP)

Tuesday 16th :

TSF continue with steelwork installation (LP), Pour blinding for U-Channel (LP), Excavate and build foundation pad shutters for kiosk ramp (MF)

Wednesday 17th :

TSF continue with steelwork installation (LP), JOS fix steel and build shutters for U-Channel (LP), Excavate and build foundation pad shutters for kiosk ramp (MF), TSM install outfall chamber for non-slip coating (MF), IMAC continue installation work (MF)

Thursday 18th :

TSF continue with steelwork installation (LP), JOS pour concrete base for U-Channel (LP), Pour concrete for foundation pad for kiosk ramp (MF), Carry out embankment repairs with rock roll bags (MF), IMAC continue installation work (MF)

Friday 19th :

TSF continue with steelwork installation (LP), JOS strip shutters post concrete pour and build wall shutters for U-Channel (LP), Strip foundation pad shutters and dig for kerb race (MF), Carry out embankment repairs with rock roll bags (MF)

Jackson

GOOD WORKS



Planned Works

Week Beginning 22/06/2026

Monday:

Pour concrete for U-Channel walls (LP), TSF continue with steelwork installation (LP), Prep for kerb race concrete (MF), Complete embankment repair (MF)

Tuesday :

Strip U-Channel shutters (LP), TSF continue with steelwork installation (LP), Install kerbs (MF)

Wednesday :

TSF continue with steelwork installation (LP), Install headwall and pipe (LP), DNO diversion (LP/MF), Concrete finishing works (MF)

Thursday :

IMAC installing cables, sensors, probes (LP/MF), Backfill and compact around headwall and pipe (LP), Concrete finishing works (MF)

Friday :

IMAC installing cables, sensors, probes (LP/MF), Backfill and compact around headwall and pipe (LP), Concrete finishing works (MF), Start culvert manhole excavation works (LP)

Jackson

GOOD WORKS