



Hines Furlong Line
2567 Congo Arroyo Road
Newell, WV 26050-1317
(304) 387-3860

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 7-21-26

Vessel Name: CBC 1362

Cargo Pipeline: 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill [Signature]

Vicksburg Shipyard, LLC.
404 Port Terminal Circle
Vicksburg, MS 39183
(601) 973-7413

PIPELINE TEST LETTER

Date: 6/2/2026

To Whom It May Concern:

The cargo pipeline on tank barge CBC 1362 was tested to 187.5psi one and a half times its working pressure MAWP125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function as required by 46 CFR61.15-15

Vicksburg Shipyard TESTER

(PRINT) Juan Aguilar

(SIGN) [Signature] DATE: 06/02/2026

WITNESSING INSPECTOR

(PRINT) Jeray DeFrance

(SIGN) Jeray DeFrance DATE: 6/2/2026

(PRINT) Oscar Sanchez

(SIGN) Oscar Sanchez DATE: 6/2/2026

TT104, LLC

2012 RIVER RD., WESTWEGO, LA. 70094

OFFICE 504-436-3766 / FAX 504-436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1362 was tested to 187.5 P.S.I., one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at 125 P.S.I.

Signature/Tester name:

M. Bailey

Print name/Tester Name:

Micron Bailey

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

TT104, LLC

Test Date: 7-16-25



5848B Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name:

CBC 1362

Vessel Owner:

Canal Barge Co.

Date of Test:

8/19/24

Test Pressure:

188 psi

M.A.W.P 125 psi

Name of Tester:

James Moore

Tester Signature:

James Moore

Name of Witness:

Jesus Trejo

Witness Signature:

Jesus Trejo

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC 1362 Official# 1244700
Barge Owner: Canal Barge Company Inc
Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States
Date of Test: 7 -26-24 Name of Tester: Karim Mendez
Witnessing Inspector: ☒ Juan Serrano ☐ Juan Maldonado ☐ Angel Arredondo
Inspector Signature: Juan Serrano

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 18:00 Time Completed: 18:30

Starting Pressure: 27.7 Ending Pressure: 27.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 7 -26-24

The Pressure Relief Valve was hydro tested at 125 P.S.I. N/A

The Load Line was hydro tested at 187.50 P.S.I. 7 -26-24

The Steam Line was hydro tested at 125 P.S.I. 7 -26-24

Cargo Pressure Gauge (Date of Test) 7-26-24 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

7 -26-24
DATE

C & C Marine and Repair, Inc.

Post Office Box 2253

Harvey, LA 70059

Phone (504) 433-2000

FAX (504) 433-2044

Vessel Cargo Piping Test Certificate

Barge CBC 1362

This is to certify that on August 7th, 2023, cargo piping on the tank barge CBC 1362 was hydrostatically tested to 188 psi in accordance with 46 CFR 56.97-30. The cargo relief valve is set at 125 psi. Pump pressure gauge tested to within 10%.

Prior to the hydrostatic pipeline test, the test gauge was calibrated to ensure the correct pressure was applied to the pipeline.

Tester: _____

JA Bauer

Witness: _____

Jim



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>7/20/2022</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1362</u>	Method of Test:	<u>hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>7/20/2022</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>7/20/2022</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>N/A</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson	
Tester signature:	
Witnessing inspector name: Beverly Guidry	
Witnessing inspector signature:	
Witnessing inspector affiliation: VLS Gas Free PM	