

KEY

Key Construction Dates Inside BNI Site	Key Construction Dates - Outside BNI Site
Developed Concept	Substantial Detailed
Package Issues	Package Issues
Review Periods	Review Periods
Submission cut-offs	Submission cut-offs
Public Holidays	School Holidays
Other	

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
1	2	3	4 Preliminary works - Northern Portion (potholing and trenching)	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22 School Holidays	23 School Holidays	24 School Holidays	25 Public Holiday School Holidays	26 Public Holiday School Holidays	27 Site Compounds set up - Transport BNI site	28
29 School Holidays	30 School Holidays	31 School Holidays	1 Public Holiday	2 School Holidays	3	4

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
			1 Public Holiday School Holidays	2 School Holidays	3	4
5 School Holidays	6 School Holidays	7 School Holidays	8 School Holidays	9 School Holidays	10	11
12 School Holidays	13 School Holidays	14 School Holidays	15 School Holidays	16 School Holidays	17	18
19 School Holidays	20 School Holidays	21 School Holidays	22 School Holidays	23 School Holidays	24	25
Temporary Traffic Control measures- Northern Portion	Utility relocation design - electrical -Submission of considerations			Info Only - Geotechnical Investigation Plan - Final Developed		
26 Public Holiday School Holidays	27 School Holidays	28 School Holidays	29 School Holidays	30 School Holidays	31	1

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
						<div>1</div> <div>Utility relocations - Northern Portion Feb TBC - outside BNI</div> <div>Earthworks (clearing / demolition / excavations) Northern Portion Feb TBC -</div> <div>Investigation works Southern Portion Feb TBC - outside BNI</div>
<div>2</div> <div>Archaeological and burial salvage - Bells Creek</div>	<div>3</div>	<div>4</div>	<div>5</div> <div>Operational Noise and Vibration Report, Developed Concept</div>	<div>6</div>	<div>7</div>	<div>8</div>
<div>9</div> <div>Info Only Geotechnical Investigation Plan Final Developed Submission cut-offs</div> <div>Artefact burial investigation</div>	<div>10</div>	<div>11</div>	<div>12</div>	<div>13</div>	<div>14</div> <div>Smaller Structures (structural signs, culverts) Developed Concept</div>	<div>15</div>
<div>16</div> <div>Road Works, Developed Concept</div>	<div>17</div>	<div>18</div> <div>Utility relocation design - electrical -Submission of considerations, Submission Cut Off</div> <div>Minister Visit on Site</div>	<div>19</div> <div>Operational Noise and Vibration Report - Developed Concept Submission Cut off</div>	<div>20</div>	<div>21</div>	<div>22</div>
<div>23</div> <div>Flooding and Hydrology Report Developed Concept</div>	<div>24</div>	<div>25</div>	<div>26</div>	<div>27</div>	<div>28</div> <div>Smaller Structures (structural signs, culverts) Developed Concept Submission cut off</div>	<div>1</div>

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
						1
2 <div>Road Works Developed Concept - Submission Cut Off</div> <div>Pavement and subsurface drainage, Developed Concept</div> <div>Transverse and Longitudinal Drainage (pits and pipes) Developed Concept</div>	3 <div>Info Only - Site Clearing Plan Final Developed</div>	4	5	6	7	8
9 <div>Flooding and Hydrology Report Developed Concept Submission Cut Off</div>	10	11	12	13	14	15
16 <div>Pavement and subsurface drainage Developed Concept - Submission cut off</div> <div>Transverse and Longitudinal Drainage (pits and pipes) Developed Concept, Submission Cut Off</div>	17 <div>Road Furniture - Developed Concept (e.g. signs, line marking, barriers)</div> <div>Property Adjustment Plans (as relevant to the DSMG BNI site) Developed Concept</div> <div>Info Only - Site Clearing Final Developed Submission Cut off Plan</div>	18	19	20	21	22
23	24 <div>Bells Creek Bridge Developed Concept</div>	25	26	27 <div>Flyover Bridge Temporary Works Design Substantial Detailed</div>	28	29
30	31 <div>Road Furniture - Developed Concept (e.g. signs, line marking, barriers) Submission Cut Off</div> <div>Property Adjustment Plans (as relevant to the DSMG BNI site) Developed Concept Submission Cut Off</div> <div>Flyover Bridge Temporary Works Design Developed Concept</div>	1	2	3	4	5

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
		1	2	3 Public Holiday	4 Public Holiday	5 Public Holiday
6 Public Holiday	7 School Holidays	8 School Holidays Landscape Design Developed Concept	9 School Holidays Bells Creek Bridge Developed Concept, submission cut off	10 School Holidays	11	12
13 School Holidays Flyover Bridge Temporary Works Design Substantial Detailed - Submission Cut Off	14 School Holidays	15 School Holidays Urban Design and Landscape Plan Developed Concept	16 School Holidays Flyover Bridge Temporary Works Design Developed Concept -Submission Cut off	17 School Holidays	18	19
20	21	22 Landscape Design Developed Concept, submission cut off	23	24	25 Public Holiday	26
27 Operational Noise and Vibration Report Substantial Detailed	28	29 Urban Design and Landscape Plan Developed Concept, submission cut off	30		1	2

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
28	29	30	31	1 <div>Pavement / Roadworks Northern Portion May TBC</div> <div>Temporary Traffic Control measures</div>	2	3
4	5	6 <div>Road Works Substantial Detailed</div> <div>Smaller Structures (structural signs, culverts) Substantial Detailed</div>	7	8	9	10
11 <div>Operational Noise and Vibration Report Substantial Detailed Submission Cut Off</div>	12	13 <div>Flooding and Hydrology Report Substantial Detailed</div>	14	15	16	17
18	19	20 <div>Road Works Substantial Detailed -Submission Cut Off</div> <div>Smaller Structures (structural signs, culverts) Substantial Detailed, Submission Cut Off</div>	21 <div>Pavement and subsurface drainage Substantial Detailed</div>	22	23	24
25	26	27 <div>Flooding and Hydrology Report Substantial Detailed, Submission Cut Off</div>	28 <div>Property Adjustment Plans (as relevant to the DSMG BNI site) Substantial Detailed</div>	29	30	31

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
1	2	3 <div>Transverse and Longitudinal Drainage (pits and pipes) Substantial Detailed</div>	4 <div>Pavement and subsurface drainage Substantial Detailed Submission Cut Off</div>	5	6	7
8 Public Holiday	9	10 <div>Flyover Bridge Temporary Works Design Substantial Detailed</div>	11	12 <div>Road Furniture - Substantial Detailed (e.g. signs, line marking, barriers) Property Adjustment Plans (as relevant to the DSMG BNI site) Substantial Detailed Submission Cut Off</div>	13	14
15	16	17	18 <div>Transverse and Longitudinal Drainage (pits and pipes) Substantial Detailed, Submission Cut Off</div>	19	20	21
22	23	24 <div>Flyover Bridge Temporary Works Design, Substantial Detailed Submission Cut Off</div>	25	26 <div>Road Furniture - Substantial Detailed Submission Cut Off Bells Creek Bridge Substantial detailed</div>	27	28
29	30	1	2	3	4	5

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
30	31	1	2	3	4	5
6 School Holidays	7 School Holidays	8 School Holidays	9 School Holidays	10 School Holidays <div>Bells Creek Bridge Substantial detailed Submission Cut Off</div>	11	12
13 School Holidays	14 School Holidays	15 School Holidays	16 School Holidays <div>Urban Design and Landscape Plan Substantial Detailed</div>	17 School Holidays	18	19 <div>Landscape Design Substantial Detailed</div>
20	21	22	23	24	25	26
27	28	29	30 <div>Urban Design and Landscape Plan Substantial Detailed, Submission Cut Off</div>	31	1	2

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
25	26	27	28	29	1	2
					Site Compounds set up,Area near the warehouse on Eastern side of RR	Landscape Design Substantial Detailed Submission Cut off
3 Public Holiday	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31	1	2	3	4	5	6

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
31	1 <div>Temporary Traffic Control measures, Southern Portion</div>	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28 School Holidays	29 School Holidays	30 School Holidays	1 School Holidays	2 School Holidays	3	4

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
			1 School Holidays	2 School Holidays	3	4
5 Public Holiday School Holidays	6 School Holidays	7 School Holidays	8 School Holidays	9 School Holidays	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26 Public Holiday School Holidays	27 School Holidays	28	29	30	31	1

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
						1
2	3	4	5	6	7	8 <div><div>Investigation work, (inside Transport BNI area) Nov TBC</div><div>Clearing, (inside Transport BNI area) Nov TBC</div><div>Temporary Shared Path, Southern Portion Nov TBC</div><div>Utility Relocations, Southern Portion Nov TBC</div><div>Earthworks (clearing / demolition / excavations, Southern Portion Nov TBC</div><div>Bells Creek Bridge, Southern Portion (inside BNI Site) Nov TBC</div></div>
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29
30	31	1	2	3	4	5

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
30	1 Pavement / Roadworks, Southern Portion	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18 School Holidays	19	20
21 School Holidays	22 School Holidays	23 School Holidays	24 School Holidays	25 Public Holiday School Holidays	26	27
28 Public Holiday School Holidays	29 School Holidays	30 School Holidays	31 School Holidays	1 Public Holiday School Holidays	2	3

<div><div><div><div><div></div><div></div></div><div><div></div><div></div></div><div><div></div><div></div></div><div><div></div><div></div></div><div><div></div><div></div></div><div><div></div><div></div></div><div><div></div><div></div></div><div><div></div><div></div></div><div><div></div><div></div></div></div><div></div></div></div>								Table						
	Package	Whats Included	What DSMG Needs To Do??	Phase	Current date for issue of...	Turnaround time for DSMG...	Cut-off for comments bac...	+						
1	Info Only - Geotechnical Investigation Plan	The plan nominates the locations and types of geotechnical investigations (e. g. boreholes and test pits) for the project. Some of the locations will be within the TfNSW portion of the BNI site, however works within the BNI area will not commence until the activity packages have been reviewed.	No actions are required, however TfNSW welcomes feedback prior to the cut-off date should there be any concerns. Please note that the plan will likely encompass the entire project, even though the work will be done in stages.	Final Developed	23-Jan-26	10	9-Feb-26							
2	Info Only - Site Clearing Plan	The plan nominates which trees will be removed for the project. Some of the trees will be within the TfNSW portion of the BNI site, however works within the BNI area will not commence until the activity packages have been reviewed.	No actions are required, however TfNSW welcomes feedback prior to the cut-off date should there be any concerns. Please note that the plan will likely encompass the entire project, even though the work will be done in stages.	Final Developed	3-Mar-26	10	17-Mar-26							
3	Operational Noise and Vibration Report	This will detail the noise impact for the project, with an assessment of the change between the pre-construction and post-construction noise.	No actions are required, however TfNSW welcomes feedback prior to the cut-off date should there be any concerns.	Developed Concept	5-Feb-26	10	19-Feb-26							
4				Substantial Detailed	27-Apr-26	10	11-May-26							
5	Road Works	This will include drawings regarding the details, alignment and staging of the road widening, traffic switches, pavement details, kerbs and shared paths.	No actions are required, however please nominate if DSMG has interest in reviewing this package prior to 19 December 2025.	Developed Concept	16-Feb-26	10	2-Mar-26							
6				Substantial Detailed	6-May-26	10	20-May-26							
7	Road Furniture - (e.g. signs, linemarking, barriers)	This will include drawings regarding location and design of signage, linemarking, barriers, pedestrian fencing and handrails. This does not include any boundary or property fencing.	No actions are required, however please nominate if DSMG has interest in reviewing this package prior to 16 January 2026.	Developed Concept	17-Mar-26	10	31-Mar-26							
8				Substantial Detailed	12-Jun-26	10	26-Jun-26							
9	Property Adjustment Plans (as relevant to the DSMG BNI site)	This will include drawings regarding access to the BNI site, however this package will be the culmination of the consultation process and not the commencement.	DSMG will need to have input throughout this process and provide agreement to the final inclusions.	Developed Concept	17-Mar-26	10	31-Mar-26							
10				Substantial Detailed	28-May-26	10	12-Jun-26							
11	Pavement and subsurface drainage	This includes details of drainage systems underneath the pavement, including subsoil drains and drainage blankets. This does not include pits/pipes/swales.	No actions are required, however please nominate if DSMG has interest in reviewing this package prior to 16 January 2026.	Developed Concept	2-Mar-26	10	16-Mar-26							
12				Substantial Detailed	21-May-26	10	4-Jun-26							
13	Flooding and Hydrology Report	This will detail the flooding impact for the project, with an assessment of the change between the pre-construction and post-construction flood levels and extents.	No actions are required, however TfNSW welcomes feedback prior to the cut-of date should there be any concerns.	Developed Concept	23-Feb-26	10	9-Mar-26							
14				Substantial Detailed	13-May-26	10	✓							
15	Transverse and Longitudinal Drainage	This will include drawings of the pipes and pits that will be installed along and across the road corridor, including open drains.	No actions are required, however please nominate if DSMG has interest in reviewing this package prior to 16 January 2026.	Developed Concept	2-Mar-26	10	16-Mar-26							
16				Substantial Detailed	3-Jun-26	10	18-Jun-26							
17	Flyover Bridge	This package includes significant detail in the design of the flyover bridge that is relevant to the structural elements (e.g. concrete and reinforcement), the key landscaping and urban design details are not included in this package.	DSMG may want to review this package in detail, however the final placement of the bridge and piers will be communicated within the working group format regardless.	Developed Concept	31-Mar-26	10	16-Apr-26							
18				Substantial Detailed	10-Jul-26	10	24-Jul-26							
19	Bells Creek Bridge	This package includes significant detail in the design of the Bells Creek bridge that is relevant to the structural elements (e.g. concrete and reinforcement), the key landscaping and urban design details are not included in this package.	DSMG may want to review this package in detail, however the final width and alignment of the bridge will be communicated within the working group format regardless.	Developed Concept	24-Mar-26	10	9-Apr-26							
20				Substantial Detailed	26-Jun-26	10	10-Jul-26							
21	Urban Design and Landscape Plan	This package will detail the the design elements that will be included in the bridges / shared paths / road corridor / other constructed elements as well as landscaping at a high level (e.g. bulk locations of trees/planting/treatments). This is the design package that is typically seen as "architectural".	DSMG will need to have input throughout this process, and be actively involved in the decision making process.	Developed Concept	15-Apr-26	10	29-Apr-26							
22				Substantial Detailed	16-Jul-26	10	30-Jul-26							
23	Landscape Design	This package provides the detail of the vegetation proposed for the project, including tree species, grasses, planting locations, etc.	DSMG will need to have input throughout this process, and be actively involved in the decision making process.	Developed Concept	8-Apr-26	10	22-Apr-26							
24				Substantial Detailed	19-Jul-26	10	2-Aug-26							
25	Smaller Structures (structural signs, culverts)	This package includes details of the structural signs (which differ from regular signage by requiring designed footings and structural elements to support the sign face other than a post), concrete culvert structures and any other engineered structures that are not covered by the bridge packages.	No actions are required, however please nominate if DSMG has interest in reviewing this package prior to 28 February 2026.	Developed Concept	14-Feb-26	10	28-Feb-26							
26				Substantial Detailed	6-May-26	10	20-May-26							
27	Flyover Bridge Temporary Works Design	This package includes details of the temporary structural / support works required to construct the flyover bridge. The footprint of the temporary works may be larger than the permanent works, but must not extend beyond project boundaries and must be reinstated upon completion.	No actions are required, however please nominate if DSMG has interest in reviewing this package prior to 16 February 2026.	Substantial Detailed	27-Mar-26	10	13-Apr-26							
28	Utility relocation design - electrical	This package includes details on the relocation of electrical poles and wires required for the road upgrade, including sections of underground and overhead works.	DSMG may want to review this package in detail, however the final locations and alignment of electrical assets will be communicated within the working group format regardless.	Submission of considerations	20-Jan-26	18	18-Feb-26							
+														