

# Construction Forecast

The Village of Shorewood is reconstructing Oakland Avenue between Capitol Drive and Glendale Avenue. The following work is scheduled as part of the project.

## Monday, October 12 through Friday, October 16, 2026:

Crews are scheduled to continue sidewalk repairs and installing curb ramps on the west side of Oakland Avenue.

- Pedestrians should expect areas of sidewalk closures on the west side of Oakland Avenue while crews complete this work

Pavement joint sealing on the west side of Oakland Avenue is scheduled to begin Friday, October 16.

- Noise and dust are associated with this work. Crews take steps to minimize these effects

Electrical crews are scheduled to continue working on wiring for traffic signals and streetlights. Pedestrians should expect areas of sidewalk closures on the west side of Oakland Avenue while this work is completed.

### Joint Sealing:

A flexible material placed in cut concrete joints to keep water out. This helps prevent damage caused by water freezing and expanding inside the joints.



## Looking Ahead:

Crews are scheduled to mill and pave the side street connections and complete pavement markings on the west side of Oakland Avenue. Crews anticipate shifting traffic to the permanent travel lanes in approximately two weeks.

**All work is weather dependent and subject to change.**

## Overnight and Weekend Work:

Evening and overnight saw cutting is expected following paving operations. Crews may continue joint sealing work on Saturday, October 17.



### Sign Up for Updates

Visit the project website to subscribe for updates.

[www.oaklandavereconstruct.com](http://www.oaklandavereconstruct.com)

### Project Contact

**Public Involvement Team**

 (262) 933-0467

 [info@oaklandavereconstruct.com](mailto:info@oaklandavereconstruct.com)

*The project team thanks you for your patience and cooperation throughout this project!*