

CJF 2 WEEK PLANNER

PROJECT MANAGER	Erik Niewald
FOREMAN	Tom Petty
BUILDING/AREA	Main Building

JOB NUMBER	22-413
JOB NAME	Stockton Animal Shelter
TODAY'S DATE	8/26/2025

DWG	COST CODE	ACTIVITY	WEEK 1 (Current Week)					WEEK 2 (Next Week)					TIME SHEET	SCHED. ALIGN	FOLLOW UP/ NOTE	
			DATES	25	26	27	28	29	1	2	3	4				5
			BID HRS.	M	T	W	TH	F	M	T	W	TH				F
			BID REMAINING	M	T	W	TH	F	M	T	W	TH				F
PLANNED HRS																
E-101	MB-020	Deep underslab conduits to panels.	100											<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
			100	SB, TB	SB, TB	SB, TB	SB, TB	SB, TB								
			80													
E-101	MB-020	Slab on Grade	116											<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Erik Needs to help release pre-fabbed stub-ups for Monday delivery.
			116													
			112													
														<input type="checkbox"/>	<input type="checkbox"/>	
														<input type="checkbox"/>	<input type="checkbox"/>	
														<input type="checkbox"/>	<input type="checkbox"/>	
														<input type="checkbox"/>	<input type="checkbox"/>	
														<input type="checkbox"/>	<input type="checkbox"/>	
														<input type="checkbox"/>	<input type="checkbox"/>	

UPCOMING ACTIVITIES (WEEK 3 TO 6)	COST CODE	CONSTRAINT/NOTE	BUDGET HOURS	DRAFT TIME SHEET	FINAL TIME SHEET
Site Work (PCO 04) - relocate panel feeders	0S-001	Need to coordinate with GC for trenching.	62	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Wall Rough In	MB-03W	Cost Codes needs to be revised to be broken out by area	need by 10/1	<input checked="" type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>