



Hines Furlong Line
2567 Congo Arroyo Road
Newell, WV 26050-1317
(304) 387-3860

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 8-18-26

Vessel Name: CBC24

Cargo Pipeline: 125 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Jim Miller

Witnessed By: Bill Holt



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 10-01-2025

Barge Name: CBC 24

Official #: 1057375

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565© and is considered to be vapor tight.

Tester Name: Benny Chavira

Witness Name: Josna Robertson

Tester Signature: Benny Chavira

Witness Signature: Josna Robertson

Time Started: 10:00

Time Completed: 10:30

Starting Pressure: 28.0

Ending Pressure: 27.2

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 10-01-2025

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 10-01-2025

The Steam Line was hydro tested at 100 psi 10-01-2025

Cargo Pressure Gauge (Date of Test) 10-01-2025 Percent Accuracy 98 %

Benny Chavira

Signature

10-01-2025

Date

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 11/20/24

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 24 located at T.T. 237, was tested on 11/20/24 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: _____

Witness: _____



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 10-20-23

Vessel Name: CBC 24

Cargo Pipeline: 1 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Jim Silber

Witnessed By: Bill [Signature]

**LYNCHBURG**

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-24 Official# 1057375

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 11 - 21 - 22 Name of Tester: Karim Mendez

Witnessing Inspector: ☒ Juan Serrano ☐ Juan Maldonado ☐ Angel Arredondo

Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 13:00 Time Completed: 13:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS:

The Pipeline System was hydro tested at 187.50 P.S.I. 11 - 21 - 22

The Pressure Relief Valve was hydro tested at 125 P.S.I. - 11 - 21 - 22 -

The Load Line was hydro tested at 187.50 P.S.I. 11 - 21 - 22

The Steam Line was hydro tested at 125 P.S.I. 11 - 21 - 22

Cargo Pressure Gauge (Date of Test) 11 - 21 - 22 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

11 - 21 - 22
DATE