ODC Daily Coaling Plan

04/09/2025

Geologist Contact: 0473 223 132



Coal Locations

Location	Coal Type	Destination	Comments
	C_VU1_VU3	SP_N	
Т03	C_LL1	SP_B	Thin seam – take care when mining Tip Stockpile South to North
103	C_LL2T_LL2B		
	C_LL3B	SP_M	Thin seam – take care when mining.
	C_LL1	SP_B (west)	Thin seam – take care when mining
T0.4	C_LL2T_LL2B	SP_P	
T04	C_LL3B	SP_Q	
	C_VU1_VU3	SP_O	
	C_LL1	SP_B (east)	Thin seam – take care when mining
TOE	C_LL2T_LL2B	SP_D/SP-N	SP-D for ramp de-stack and SP-N for T05 dig
T05	C_LL3B	SP-R	Thin seam – take care when mining
	C_VU1_VU3	SP_A	

NON-	
Trial	
VL1 to	
VL_PAI	O

Location	Coal Type	Destination	Comments
T03/04 – VL Trial	C_VL11_VL12	VL_Pad	North-Eastern Section (Separate from other VL)
	C_VL13	SP_T	Southern End
	C_VL15	SP_T2	Northern End



Ideal Roof and Floor Conditions



T03/S01 (VL Trial)

Looking South Continue pulling down VL15 coal with 80t digger Prepped VL15 VL15 floor Morning 31/08/2025

Have received good feedback so far from client on the coal prep of VL15, thanks for your efforts.




Looking North


Location	Coal Type	Destination	Comments
	C_VL11_VL12	VL_Pad	North-Eastern Section (Separate from other VL)
T03 – VL Trial	C_VL13	SP_T	Southern End
	C_VL15	SP_T2	Northern End

	COMMENTS	STOCKPILE	COAL CODE
	Thin seam – take care when mining	SP_B	C_LL1
			C_LL2B_LL2T
ES		SP_M	C_LL3B
	SP_N overflow	SP_G	C_VU1_VU3

T03/S01 (VL Trial)



T05/S01 Ramp 6 De-Stack



COAL CODE	STOCKPILE	COMMENTS
C_LL1	SP_B	Thin seam – take care when mining
C_LL2T_LL2B	SP_D	
C_LL3B	SP_R	Eastern Side
C_VU1_VU3	SP_A	




T05/S02




COAL CODE	STOCKPILE	COMMENTS
C_LL1	SP_B (east)	Thin seam – take care when mining
C_LL2T_LL2B	SP_N	Stockpile on SP-N
C_LL3B	SP_R	Eastern Side
C_VU1_VU3	SP_A	







ROM



THIESSTip Stockpiles South to North



CHPP Coal Feed Sequence

Comments

Currently on blend 3 - Plant Shutdown from 3am 03/09 until 19:00 4/09

CHPP shutdown 03:00 03/09. Can we plaese request intruck Blending on Blend 3 please.

Communicate any direct feed start and finish time to CHPP control.

	Blends								
	Feed 1	Feed 2	Feed 3	Ratio	ROM Loaders	ROM Trucks	Direct Feed	Comments	acti ve
VL TRIAL	SP-T			Straight			Yes	VL Trial Blend (VL13 and VL15)	
Blend 2	SP-O	SP-N		1:1	1	2	No	1 x VU (T04S01) : 1 x LL2 (T05S01)	
Blend 3	SP-N	SP-B	SP-Q	1:1:1	1	2	No	1 x LL2 (T05S01) : 1 x LL1 (T05S02) : 1 x LL3 (T04S01)	x
Blend 4	SP-O	SP-D		1:1			Yes	1 x VU (T04S01) : 1 x LL2 (T05S01)	
Blend 5									
Blend 6									
Wet weather	SP-O			Straight			NO	VU (T04S01)	

		Plant Settings											
	Primary DMC	Sec DMC	Reflux	Planned Feed Ash	Gate 401	Coke Stacker	Thermal Stacker	Primary Yield	Secondary Yield	Primary Ash	Primary Moisture	Expected CSN	acti ve
VL TRIAL	1.35				To Primary	South		20%	20%	10.4%	11.0%	8	
Blend 2	1.4				To Primary			64%	15%	10.4%	11.0%	6	
Blend 3	1.4				To Primary			53%	16%	10.4%	11.0%	9	
Blend 4	1.4				To Primary			64%	15%	10.4%	11.0%	6	
Blend 5													
Blend 6													
Wet weather	1.41							63%	15%	10.4%	11.0%	6	

