

ODC Daily Coaling Plan

05/10/2025

Geologist Contact: 0473 223 132



Location	Coal Type	Destination	Comments
T03	C_VU1_VU3		
	C_LL3B	SP_U	
	C_VL13	SP_T	
	C_VL15	SP_T2	
T04	C_LL1	SP_N	
	C_LL2T_LL2B	SP_C	
	C_LL3B	SP_M	
	C_VU1_VU3	Refer To VU Trial Slide	
T05	C_LL1	SP_B	
	C_LL2T_LL2B	SP_A	
	C_LL3B	SP_R	Use SP_S as overflow
	C_VU1_VU3	SP_O	
	C_VU1_VU3_FA	SP_I	
Location	Coal Type	Destination	Comments
T04 – VL Coal	C_VL11_VL12	Waste	Capture as C_VL11_VL12
	C_VL13	E1	Northern Section
	C_VL13	E2	Southern Section
	C_VL15	E3	Northern Section
	C_VL15	E4	Southern Section

Ideal Roof and Floor Conditions




Test Holes

For the bottom seam in a dig can we please ensure a minimum of 3 test holes spread across the coal floor are dug, to refusal, prior to walking equipment away from the area.

For terraces 1 through 4 this will be in the VL floor. Terraces 5 onwards this will be the VU floor.

Can we make this a standard practice moving forward to prevent leaving potential coal behind.

Example of why this is important



T03

COAL CODE	STOCKPILE	COMMENTS
C_LL3B	SP_U	
C_VU1_VU3		
C_VL13	SP_T	
C_VL15	SP_T2	



LL2

LL1

LL3

VL

VU

Scan 03/10/25

THIESS

T03 S02


COAL CODE	STOCKPILE	COMMENTS
C_LL3B	SP_U	
C_VU1_VU3		
C_VL13	SP_T	
C_VL15	SP_T2	



T04S01 – VU / VL Trial

Loss & Dilution Initiative - VU / VL Parting

- The Ramp 5 Destack (Terrace 04) has been identified as an area to trial a L&D initiative where the interburden between the VU and VL coal is ripped & pushed in place of Through Seam blasted.
- The proposal is to split a coal mining area in half, trialling rip & push on one side, and conventional Through seam blasting on the other. The recovery & dilution of the coal will be studied during the mining.
- Drilling from 140RL to 125RL is currently scheduled to begin on July 22nd. Need to commit to the trial by this date.
- Due to coal chasing holes from the 140RL blast, the parting from 140RL to 125RL has already been blasted (see slide 5 & 6 cross sections). This trial will need to occur in the next bench down with a ~85m section on the North of the bench being unblasted from 125RL to 110RL. This will be drilled from the 140RL.
- Based on the July MTP, the trial area will start mining in mid September.




T04/S01

COAL CODE	STOCKPILE	COMMENTS
C_LL1	SP_N	
C_LL2B_LL2T	SP_C	
C_VL11_VL12	Waste	

COAL CODE	STOCKPILE	COMMENTS
VU1_VU3	SP_P	Coal North of split line, interburden is un-shot
VU1_VU3	SP_D	Coal south of split line, interburden is shot

Split line is clearly marked on the Topes screen.




T04/S01 VL



Coal Code	Destination	Comments
C_VL11_VL12	Waste	
C_VL13	E1	Northern Section
C_VL13	E2	Southern Section
C_VL15	E3	Southern Section
C_VL15	E4	Northern Section

T04/S01 – VL Coal Mining – Only CRS Operators

Coal Code	Destination	Comments
C_VL11_VL12	Waste	
C_VL13	E1	Northern Section
C_VL13	E2	Southern Section
C_VL15	E3	Northern Section
C_VL15	E4	Southern Section





Mine down to the thick waste band at the base of the VL12
Send to Dump, capture as VL11_VL12.



Mine out the VL13 and stockpile on the main ROM




Split out the waste band using 80t digger – Send as waste



Mine the VL15 and stockpile separately on the main ROM


T05



COAL CODE	STOCKPILE	COMMENTS
C_LL1	SP_B	Western Side
C_LL2T_LL2B	SP_A	
C_LL3B	SP_R	Use SP_S as overflow
C_VU1_VU3	SP_O	
C_VU1_VU3_FA	SP_I	

T05/S01

COAL CODE	STOCKPILE	COMMENTS
C_LL1	SP_B	Western Side
C_LL2T_LL2B	SP_A	
C_LL3B	SP_R	Use SP_S as overflow
C_VU1_VU3	SP_O	
C_VU1_VU3_FA	SP_I	



T05/S01- Ramp 6 De-Stack

Faulting causes a repeat of VU coal. Still some coal left underneath. DS mentions the parting is too hard for the 80 t and a dozer is required to rip some areas to loosen it up. Dayworks approved see following slide comments

COAL CODE	STOCKPILE	COMMENTS
C_LL1	SP_B	Western Side
C_LL2T_LL2B	SP_A	
C_LL3B	SP_R	Use SP_S as overflow
C_VU1_VU3	SP_O	
C_VU1_VU3_FA	SP_I	






Photo
30/09/25

T05/S01- Ramp 6 De-Stack

COAL CODE	STOCKPILE	COMMENTS
C_LL1	SP_B	Western Side
C_LL2T_LL2B	SP_A	
C_LL3B	SP_R	Use SP_S as overflow
C_VU1_VU3	SP_O	
C_VU1_VU3_FA	SP_I	



ROM



Communicate any direct feed start and finish time to CHPP control.

Currently on Blend 5
Once Stockpile I is exhausted change to Blend 6
Once Stockpile T is exhausted change to Blend 2
Once Stockpile T2 is exhausted change to Blend 3

If running out of Stockpile P or unable to get <10.7% ash on Stockpile P change to Blend 1 -> Blend 4

[illegible]

