

Construction Forecast

The Village of Shorewood is reconstructing Oakland Avenue between Capitol Drive and Glendale Avenue. The following work is scheduled as part of this project.

Monday, July 13 through Friday, July 17, 2026:

Crews are scheduled to begin final preparations for paving, including:

- Installing and grading the pavement base
- Adjusting the height of water valves and storm sewer inlets to their finished positions
- Installing electrical equipment for traffic signals
- Adjusting maintenance holes and access points

No utility or water shut-offs are planned for this work.

Looking Ahead:

Concrete paving of northbound Oakland Avenue between Capitol Drive and Glendale Avenue is scheduled the week of July 20.

Overnight and Weekend Work:

Overnight concrete sawing operations are scheduled during the week of July 20 and will be performed on the evenings following daytime paving work.



All work is weather dependent and subject to change.



Recently completed pavement removal operations



Sign Up for Updates

Visit the project website to subscribe for updates.

www.oaklandavereconstruct.com

Project Contact

Public Involvement Team

 (262) 933-0467

 info@oaklandavereconstruct.com

The project team thanks you for your patience and cooperation throughout this project!