

Construction Forecast

The Village of Shorewood is reconstructing Oakland Avenue between Capitol Drive and Glendale Avenue. The following work is scheduled as part of this project.

Monday, August 3 through Friday, August 7, 2026:

Concrete paving of the northbound lanes of Oakland Avenue between Capitol Drive and Glendale Avenue is scheduled to continue.

- Crews are scheduled to continue forming and paving the outside parking lane, streets east of Oakland Avenue, and hand-pour areas
- Curb and gutter paving is scheduled
- Access to Elmdale Court will remain open to traffic during paving operations
- **Pedestrian crossings of Oakland Avenue will be maintained at Elmdale Court and Lake Bluff Boulevard**
- During paving operations, the public parking lot at 4450 Oakland Avenue will be accessible only from the alley

Saw cutting of expansion/contraction joints in the new concrete is scheduled following daily paving operations.

- This work is time-sensitive and is **expected to happen in the evening and overnight hours**
- Noise and dust are associated with this work. Crews will take steps to minimize these effects

Driveway Access During Paving Operations:

Some driveways and parking lot entrances on the east side of Oakland Avenue remain closed for paving operations.

Once the new concrete has cured, crews will remove the barricades from driveways and parking lots, restoring access.

A list of open driveways can be found on the project website:
www.oaklandavereconstruct.com.

Shorewood residents affected by the driveway closures who need to park on the street should call **(414) 847-2610** during business hours. Affected Whitefish Bay residents should call **(262) 933-0467**.

Looking Ahead:

Crews will complete the new northbound lanes, prepare for traffic to switch to the new pavement, and begin reconstruction of the southbound lanes.



All work is weather dependent and subject to change.

Overnight and Weekend Work:

Pavement joint sawing operations are scheduled for evening and overnight hours following daily paving operations.

NOISE AND DUST ARE EXPECTED WITH THIS WORK. No weekend work is scheduled.



Sign Up for Updates

Visit the project website to subscribe for updates.

www.oaklandavereconstruct.com

Project Contact

Public Involvement Team

 (262) 933-0467

 info@oaklandavereconstruct.com

The project team thanks you for your patience and cooperation throughout this project!