

Construction Forecast

The Village of Shorewood is reconstructing Oakland Avenue between Capitol Drive and Glendale Avenue. The following work is scheduled as part of the project.

Monday, August 31 through Friday, September 4, 2026:

Storm sewer replacement work is scheduled to continue.

Pavement breaking is scheduled to begin on the west side of Oakland Avenue.

Crews are scheduled to begin removing pavement from the west side of Oakland Avenue.

- Short-term crosswalk closures are required as crews remove pavement at intersections
- Short-term driveway closures on the west side of Oakland are expected as crews remove driveway approaches

Note: Residents are encouraged to remove needed vehicles from west side driveways and parking lots by 6 a.m.

Driveway access will be restored by the end of the workday.

Noise, dust and vibrations are associated with this work. Crews take steps to minimize these effects.

Looking Ahead:

- Pavement removal work continues
- Preparing for paving

Work on Oakland Avenue will pause between noon Friday, September 4 and 7 a.m. Tuesday, September 8 in observance of Labor Day.



All work is weather dependent and subject to change.

Overnight and Weekend Work:

No overnight or weekend work is scheduled.



Sign Up for Updates

Visit the project website to subscribe for updates.

www.oaklandavereconstruct.com

Project Contact

Public Involvement Team

(262) 933-0467

info@oaklandavereconstruct.com

The project team thanks you for your patience and cooperation throughout this project!