

Air Testing Readiness Checklist



Plot Number:

Check Date:

Checker:

Signed:

This checklist must be completed and sent back to Adnitt Acoustics prior to testing in any dwelling. If this is not completed additional fees may be charged for any aborted work.

Return to:

Adnitt Acoustics
Renaissance House
32 Upper High Street
EPSOM
Surrey KT17 4QJ

Tel 020 7099 9735
Fax 0845 127 5121
enquiry@adnitt.com

Are all floor and/or wall constructions complete and sealed (including any penetrations)?	YES / NO
Has all mastic sealing been completed?	YES / NO
Are all windows and external doors installed correctly (including front doors)?	YES / NO
Are all sockets, switches and other wall items installed?	YES / NO
Are all lights, including downlights, installed and sealed correctly?	YES / NO
Does the dwelling have mechanical ventilation?	YES / NO
If yes to above; is the ventilation installed, connected, sealed and turned off?	YES / NO
Has the plumbing been completed and connected in all locations including the heating?	YES / NO
Is there water in all the traps?	YES / NO
Is there either 110v or 240V mains power available in or directly outside the dwelling?	YES / NO
Can all adjacent dwelling windows be opened? (above, below and to the side)	YES / NO
What is the Design Air Permeability of the Dwelling?	
Any other comments and observations:	