



BUILDING PERFORMANCE CONSULTANTS

121 Triple Diamond Blvd. Unit 16

North Venice, FL 34275

www.calcs-plus.com

(941) 488-1700

CAC 027359

info@calcs-plus.com

Florida Energy Code Blower Door Preparation Checklist

Required Before Scheduling Test

Power and Access

- ☐ Permanent power is active (no temporary generators)
- ☐ Attic hatch cut to fit and installed
- ☐ All exterior doors and windows installed and operable
- ☐ Exterior door hardware installed (knobs/locks)
- ☐ Paint/stain on exterior doors is dry
- ☐ Weather stripping installed on all exterior doors, including mechanical closets

Interior Construction

- ☐ All ceiling finishes and flooring installed
- ☐ All wall and ceiling penetrations sealed (outlets, switches, etc.)
- ☐ Outlet and low-voltage cover plates installed
- ☐ Recessed lighting, ceiling speakers, and HVAC registers fully installed
- ☐ Kitchen range hood and all exhaust fans installed and operational
- ☐ Fireplace damper installed and operable (if applicable)
- ☐ Dryer vent backdraft damper in place (if dryer not installed)
- ☐ No open drywall or ceiling penetrations

HVAC/Volume Info

- ☐ Air handler installed (does not need startup)
- ☐ Submit energy calculations showing conditioned volume (CF) and floor area (SF)
- ☐ (Skip submitting energy calculations if Calcs-Plus did them)

On the Day of Testing

- ☐ Testing takes ~10–15 minutes
- ☐ All exterior doors and windows must remain closed during testing
- ☐ Anyone on-site must stay either inside or outside the home during the test – not move between.
- ☐ Testing may be rescheduled due to rain or winds over 15 mph

CALCS-PLUS

www.calcs-plus.com