



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 7-27-23

Vessel Name: CBC 14

Cargo Pipeline: 125 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill [Signature]



LYNCHBURG SHIPYARD
 999 Independence Pkwy N.
 Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-19 Official# 1051103

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 7 - 29 - 22 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo

Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor tight.

Signature of Tester: [Signature]

Time Started: 13:00 Time Completed: 13:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 7 - 29 - 22

The Pressure Relief Valve was hydro tested at 125 P.S.I. - n/a

The Load Line was hydro tested at 187.50 P.S.I. 7 - 29 - 22


The Steam Line was hydro tested at 125 P.S.I. 7 - 29 - 22

Cargo Pressure Gauge (Date of Test) 7 - 29 - 22 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
 SIGNATURE

7 - 29 - 22
 DATE



VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>8/10/2021</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 19</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>8/10/2021</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>8/10/2021</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>8/10/2021</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson
Tester signature: 



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR - PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: C. B. C. 19.
BARGE OWNER: CANAL
OWNER ADDRESS: _____

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



DATE OF TEST: 09-01-2020.
SWSLP TESTER/POSITION: E. BAZAN
SWSLP TESTER SIGNATURE: E. Bazan
WITNESSING SWSLP INSPECTOR/POSITION: Jorge Garcia
SWSLP INSPECTOR SIGNATURE: JG

TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 7:00 TIME STOP: 8:00.
TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES
ENDING PRESSURE: _____ PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.

LYNCHBURG SHIPYARD
999 S. Lynchburg Road
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM BENZENE TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (f), AND NATION EMISSION STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565(C)

Barge Name: CBC-19 Official #: 1051103
Barge Owner: canal Barge Owner Address: 1801 Engineers RD
Date of Test: 9-9-19 Name of Tester: Karim Mendez
Witnessing Inspector: Juan Garcia
Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304(f), and Section 63.565(c) and is considered to be vapor-tight.

Signature of Tester: [Signature]
Time Started: 07:00 Time Completed: 07:30
Starting Pressure: 27.7 Ending Pressure: 26.7
Allowable Pressure Loss: 1.

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 9-9-19
The Pressure Relief Valve was hydro tested at 125 P.S.I. N/A
The Load Line was hydro tested at 187.50 P.S.I. 9-9-19
The steam line was hydro tested at 125.50 P.S.I. 9-9-19

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

9-9-19
DATE



TUBAL-CAIN MARINE SERVICES



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>9/20/2018</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 19</u>	Method of Test:	<u>HYDRO</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>Tubal-Cain Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>7951 Dock Board Rd</u> <u>Sulphur, LA 70665</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

<u>Date:</u>	<u>Barge Piping:</u>	<u>Results</u>
<u>9/20/2018</u>	<u>Cargo piping & valves</u>	<u>188.5</u> p.s.i
<u>9/20/2018</u>	<u>Cargo pressure gauges</u>	<u>certified</u> accurate
<u>9/20/2018</u>	<u>Steam System</u>	<u>125</u> p.s.i

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: <u>David Chretien</u>
Tester signature: <u>David Chretien</u>

Tu'bal Cain (tu'bal-kan):

Tubal, the smith, the son of Lemech and his wife Zilah, who is described in Genesis 4:22 as fabricating every artifact of brass & iron