



# VLS

## ENVIRONMENTAL SOLUTIONS

### Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>2/22/2023</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 1333</u>	Method of Test:	<u>Air</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services-Plaquemine</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>1070 River Road</u> <u>Sunshine, La 70780</u>

### TRANSFER SYSTEM TESTING DATA

*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**


Date:	Barge Piping:	Results
<u>2/22/2023</u>	<u>Cargo piping &amp; valves</u>	<u>187.5</u> p.s.i
<u>2/22/2023</u>	<u>Cargo pressure gauges</u>	<u>98%</u> accurate
<u>2/22/2023</u>	<u>Steam System</u>	<u>                    </u>

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

### SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name:	<u>Dessin Oby</u>
Tester signature:	<u>[Signature]</u>
Witnessing inspector name:	<u>RICARDO SICARDO</u>
Witnessing inspector signature:	<u>[Signature]</u>
Witnessing inspector affiliation:	<u>Project Manager</u>



# VLS

## ENVIRONMENTAL SOLUTIONS

### Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>12/14/2022</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 1333</u>	Method of Test:	<u>Air</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services-Plaquemine</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>1070 River Road</u> <u>Sunshine, La 70780</u>

### TRANSFER SYSTEM TESTING DATA

*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**


Date:	Barge Piping:	Results
<u>12/14/2022</u>	<u>Cargo piping &amp; valves</u>	<u>187.5</u> p.s.i
<u>12/14/2022</u>	<u>Cargo pressure gauges</u>	<u>98%</u> accurate
<u>12/12/2022</u>	<u>Steam System</u>	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

### SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name:	<u>RICARDO SICARDO</u>
Tester signature:	
Witnessing inspector name:	<u>Edwin Wilson</u>
Witnessing inspector signature:	
Witnessing inspector affiliation:	<u>Project Manager</u>



**Plaquemine Point Shipyard, LLC**  
**1070 River Rd.**  
**Sunshine, LA 70780**  
**Office (225)642-5376**  
**Fax (225)642-7756**

Barge Name: CBC 1333

Operator: CANAL BARGE

Transfer system testing data

cargo piping test date: 02/01/2022

cargo piping test pressure: 188 psi

relief valve test date: 02/01/2022

relieving pressure: 125 psi

pressure gauge test date: 02/01/2022

Signature:  Date: 02/01/2022

Witness:  Date: 02/01/2022



**Plaquemine Point Shipyard, LLC**  
**1070 River Rd.**  
**Sunshine, LA 70780**  
**Office (225)642-5376**  
**Fax (225)642-7756**

Barge Name: CBC 1333

Operator: Canal Barge

Transfer system testing data

cargo piping test date: 02/26/21


cargo piping test pressure: 188 psi

relief valve test date: 02/26/21

relieving pressure: 125 psi

pressure gauge test date: 02/26/21

Signature:  Date: 02/26/21

Witness:  Date: 2/26/21



**Plaquemine Point Shipyard, LLC**  
**1070 River Rd.**  
**Sunshine, LA 70780**  
**Office (225)642-5376**  
**Fax (225)642-7756**

Barge Name: CBC 1333

Operator: Canal Barge Inc.

Transfer system testing data


cargo piping test date: 06/30/20

cargo piping test pressure: 188 psi

relief valve test date: 06/30/20

relieving pressure: 125 psi

pressure gauge test date: 06/30/20

Signature:  Date: 06/30/20



Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>7/25/2019</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1333</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

<u>Date:</u>	<u>Barge Piping:</u>	<u>Results</u>	<u>Note:</u>
<u>7/25/2019</u>	<u>Cargo piping &amp; valves</u>	<u>188.5</u> p.s.i	
<u>7/25/2019</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>7/25/2019</u>	<u>Steam System</u>	<u>125</u> p.s.i	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: Charles Johnson
Tester signature:

# T.T. COATINGS, INC

## NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

### CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1333 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Date: 3-14-17

Signature: 

# T.T. COATINGS, INC

## NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

### CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC1333 was tested to **187.5 P.S.I.**; one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Date: 5-4-18

Signature: 