

5848 Proctor Street  
Port Arthur, TX 77642  
409.962.1302

## PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:


Vessel Name: CBC-1359

Vessel Owner: Canal Barge Company


Date of Test: 6/1/23

Test Pressure: 188 psi.

Name of Tester: Kurt Moerbe

Tester Signature: 

Name of Witness: Wes Broussard

Witness Signature: 

# T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

## Pipeline Test Letter

Date: 6-10-22

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

# CBC 1359 located at T.T. Barge Mile 237, was tested on

6-10-22 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: \_\_\_\_\_

witness: \_\_\_\_\_

Robert Yancy Robert Yancy CSC

10 JUN 2022



Move with confidence

### Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1359  
Test Date: 5/27/2022  
Testing Location: TT104

### Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 10:30 Test Time Completed: 12:30

Beginning Pressure: 1.15psi Ending Pressure: 1.0psi

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]  
Print name/Tester Name: Ben Noonan  
CBC Authorized Representative

Signature/Witness name: [Signature]  
Print name/Witness name: Alessio Lane  
Affiliation of Witness (Company): Canal Barge Co.



Campbell Transportation Company  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 5-18-21

Vessel Name: CBC 1359

Cargo Pipeline: 188 PSI

Cargo Relief Valve: 125 #

Cargo Pressure Gauge: OPERABLE 99%

Cargo Transfer Hose: N/A.

Tested By: Tom Gilber



Move with confidence

## Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1359  
Test Date: 6-9-2020  
Testing Location: A. Slip

### Barge Vapor Tightness Test

#### Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 1100 Test Time Completed: 1200

Beginning Pressure: 125 Ending Pressure: 125

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	<input checked="" type="checkbox"/> 125 psi
Cargo Pump Relief Valve	Test Pressure	<input checked="" type="checkbox"/> 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	<input checked="" type="checkbox"/> 125 psi

(If only one test performed, line through Test Not Performed)

Signature: [Signature]  
CBC Authorized Representative

Print Name: [Signature]

Revision Date: 2/15/2019