



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1379

Test Date: 5-13-23

Testing Location: ARTCO FLEET MOUNT VERNON

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Joe Engelmann

Test Time Started: 10:00 AM

Test Time Completed: 10:30 AM

Beginning Pressure: 1" PSI

Ending Pressure: 1" PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi	<u>9E</u>
Cargo Pump Relief Valve	Test Pressure	125 psi	<u>9E</u>
Cargo Pump Pressure Gaug(s)	Test Pressure	125 psi	<u>9E</u>

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Joe Engelmann

Print name/Tester Name: JOE ENGELMANN

CBC Authorized Representative: Joe Engelmann

Signature/Witness name: Ron Neale

Print name/Witness name: Ron Neale

Affiliation of Witness (Company): Artco Fleet



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 6-14-22

Vessel Name: CBC1379

Cargo Pipeline: 188 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: Bill [Signature]

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1379 was tested to 187.5 P.S.I., one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

~~The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.~~

~~The steam system pipeline relief valve was tested and lifted at 125 P.S.I.~~

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Alessio Lavino

Alessio Lavino

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE, MILE 109 LMR

Test Date: 8-12-21



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1379

Test Date: 7-27-2021

Testing Location: Hennepin Fleet

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 1000 Test Time Completed: 1100

Beginning Pressure: 1 Psi Ending Pressure: 1 Psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi ✓
Cargo Pump Relief Valve	Test Pressure	125 psi ✓
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi ✓

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

Print name/Tester Name: David Danzell

CBC Authorized Representative

Signature/Witness name: [Signature]

Print name/Witness name: Ted Christie

Affiliation of Witness (Company): IMT

Revision Date: 2/5/2021

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1379
Test Date: 8-9-20
Testing Location: COUNTRY MARK

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Joe Engelman

Test Time Started: 1000 Test Time Completed: 1030

Beginning Pressure: #1 PSI Ending Pressure: #1 PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.17, 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	<u>QE</u> 125 psi	<u>8-9-20</u>
Cargo Pump Relief Valve	Test Pressure	<u>QE</u> 125 psi	<u>8-9-20</u>
Cargo Pump Pressure Gauge(s)	Test Pressure	<u>QE</u> 125 psi	<u>8-9-20</u>

(If only one test performed, line through Test Not Performed)

Signature: Joe Engelman
CBC Authorized Representative

Print Name: JOE ENGELMAN