

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 186
Test Date: 11-9-23
Testing Location: CAIRO FLEET

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(e)(1) and is considered to be vapor tight.

Signature of Tester: Joe Engelman

Test Time Started: 1030 Test Time Completed: 1130

Beginning Pressure: #1 PSI Ending Pressure: #1 PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	✓ 125 psi
Cargo Pump Relief Valve	Test Pressure	✓ 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	✓ 125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Joe Engelman
Print name/Tester Name: JOE ENGELMAN
CBC Authorized Representative

Signature/Witness name: Matthew Schible
Print name/Witness name: MATTHEW SCHIBLE
Affiliation of Witness (Company): TVT TRAFFIC MONITOR



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 186

Test Date: 11-3-22

Testing Location: Shipyard Lemont

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Manuel Silva

Test Time Started: 1200 Test Time Completed: 1300

Beginning Pressure: 1psi Ending Pressure: 1psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	<u>150</u> <u>125 psi</u> ✓
Cargo Pump Relief Valve	Test Pressure	<u>11-3-22</u> <u>150</u> <u>125 psi</u> ✓
Cargo Pump Pressure Gauge(s)	Test Pressure	<u>150</u> <u>125 psi</u> ✓

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Manuel Silva

Print name/Tester Name: Manuel Silva

CBC Authorized Representative

Signature/Witness name: Ray England

Print name/Witness name: RAY ENGLAND

Affiliation of Witness (Company): IMT



Plaquemine Point Shipyard, LLC
1070 River Rd.
Sunshine, LA 70780
Office (225)642-5376
Fax (225)642-7756

Barge Name: CBC 186

Operator: Canal Barge

Transfer system testing data

cargo piping test date: 12/02/2021

cargo piping test pressure: 188 psi

relief valve test date: 12/02/2021

relieving pressure: 125 psi

pressure gauge test date: 12/02/2021

Signature: Edward Wilson Date: 12/02/2021

Witness: Eric Delcambre Date: 12/02/2021

PLAQUEMINE POINT SHIPYARD, LLC

1070 River Rd, Sunshine, LA 70780

Office: (225)642-5376 • Fax: (225)642-7756



Barge: CBC 186

Barge Company: Canal Barge

Steam system was tested to 125 psi

Date: 12/02/21

James Savoy

Signature

[Handwritten Signature]

Witness



Plaquemine Point Shipyard, LLC
1070 River Rd.
Sunshine, LA 70780
Office (225)642-5376
Fax (225)642-7756

Barge Name: CBC 186

Operator: Canal Barge

Transfer system testing data

cargo piping test date: 09/23/2021

cargo piping test pressure: 188 psi

relief valve test date: 09/23/21

relieving pressure: 125 psi

pressure gauge test date: 09/23/2021

Signature: Pedro Figueroa Date: 09/23/2021

Witness: James Saway Date: 09/23/21