

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	12/28/2022	M.A.W.P.	125	
Vessel:	CBC 320	Method of Test:	Hydro	
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Inc.	
Address:	1801 Engineers Rd	Physical Address:	8700 Old Yacht Club Rd	
	Belle Chase, LA 70037		Port Arthur, TX 77642	

TRANSFER SYSTEM TESTING DATA

*** Fill out completely. Write N/A on any non-applicable line. ***

Date:	Barge Piping:	Results		Note:	
12/28/2022	Cargo piping & valves	187.5	p.s.i		
12/28/2022	Cargo pressure gauges	98	% accurate		
N/A	Steam System	125	p.s.i		

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c((2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Steven Peralez
Tester signature:
Con proved
Witnessing inspector name: Charles Johnson
Witnessing inspector signature:
1 million from
Witnessing inspector affiliation: VLS Gas Free PM



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name:	CBC 320	
Test Date:	11-26-22	
Testing Leasting	~1	Part

Testing Location: _____ Chamshen first

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester:	Manul	Ke	
orginature or rester.	11 Como d	ne	_

1300

105

Test Time Started: ____

Beginning Pressure: _

Ending Pressure: ____/ PS:

Test Time Completed: 1400

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi - 11-26-22
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: man

Print name/Tester Name:

Manul Silve

CBC Authorized Representative

Signature/Witness name: Print name/Witness name:

opipany)

Revision Date: 2/5/2021



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: <u>(BC</u> 320		
Test Date: 1-18-22		
Testing Location: VLS Port Ac-	thur	
B	arge Vapoi	r Tightness Test
Test Results		Perform with nitroge
This barge has been tested in accor to be vapor tight.	dance to section 40 (CFR 61.304(f), and section 63.565(c)(1) and is considered
Signature of Tester:		
Test Time Started:		Test Time Completed:
Beginning Pressure: VIA		Ending Pressure:
Opera	ational Car	rgo Pipeline Test
The following test(s) have been per 46 CFR 35.35-70 and USCG Marin		ce with U.S. Coast Guard regulations 33 CFR 156.170 and ol. II, Section B, Page B6-30.
Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: K_{L} T-2

t name/Tester Name:

Kendall White

CBC Authorized Representative

Signature/Witness name:

Print name/Witness name:

Affiliation of Witness (Company): $1 \leq mar_{ln} \in C$



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBc 320

Test Date: 12-30-20

Testing Location: Changhen Fleet

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester:	mand	M	-6
organitate of restor.	an coproce		n

Test Time Started://00	Test Time Completed:	1200	
------------------------	----------------------	------	--

Destation	1 000		
Beginning Pressure:	1 PSI	Ending Pressure:	IPSi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi /Z - 3 0-20
Cargo Pump Relief Valve	Test Pressure	125 psi 12-30-20
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi /2-30-20

(If only one test performed, line through Test Not Performed)

Signature: Muca

CBC Authorized Representative

Print Name: Manuel Silve

Revision Date: 2/15/2019



Cargo Piping Test Letter

Date: Vessel:	1/17/2020 CBC 320	ults are valid for (1) year fr M.A.W.P.	125
· cooci,	CBC 320	Method of Test:	Hydro
Owner: Address:	Canal Barge Company	Testing Location:	VLS Gas Free Services, LLC
	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	8700 Old Yacht Club Rd
			Port Arthur, TX 77642

G

TRANSFER SYSTEM TESTING DATA

*** Fill out completely. Write N/A on any non-applicable line. ***

Date:	Barge Piping:	Results		Note:	
1/17/2020	Cargo piping & valves	187.5	– p.s.i		
1/17/2020	Cargo pressure gauges	98	% accurate		
na	Steam System	125	 p.s.i		•

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or Indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(cl(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted In compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Jimmy Ortego



Note: Test results are valid for (1) year from date of test!

Date:	1/28/2019	M.A.W.P.	125
Vessel:	CBC 320	- Method of Test:	Hydro
Owner:	Canal Barge Company	- Testing Location:	Tubal-Cain Marine Services Inc.
Address:	1801 Engineers Rd	Physical Address:	8700 Old Yacht Club Rd
	Belle Chase, LA 70037		Port Arthur, TX 77642

TRANSFER SYSTEM TESTING DATA

*** Fill out completely. Write N/A on any non-applicable line. ***

Date:	Barge Piping:	Results	_	Note:	
1/28/2019	Cargo piping & valves	125	_p.s.i		
1/28/2019	Cargo pressure gauges	98	% accurate		
N/A	Steam System	125	p.s.i		

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c((2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

^w astan names Charles Jakussen
Tester name: Charles Johnson
Tester signature: 14/4/1/2

Tu'bal Cain (tu'bal-kan):

Tubal, the smith, the son of Lemech and his wife Zilah, who is described in Genesis 4:22 as fabricating every artifact of brass & iron

LYNCHBURG SHIPYARD 999 S. Lynchburg Road Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM BENZENE TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (f), AND NATION EMISSION STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565(C)

Barge Name: CBC-320	Official #: 1249406
Barge Owner: Canal Barge	Owner Address: 1801 Engineer's RD
Date of Test: 2-1-18	Name of Tester: Karim Mendez
Witnessing Inspector Gapy How	lerson
Inspector Signature	
TEST This barge has been tested at this facility in accord considered to be vapor-tight.	RESULTS lance to Section 61.304(f), and Section 63.565(c) and is
Signature of Tester: Kandle	
Time Started: 09:00	Time Completed: 09:30
Starting Pressure: 27.7	Ending Pressure: 26.7
Allowable Pressure Loss:1	
TRANSFER SYS	TEM TESTING DATA
The Pipeline System was hydro tested at 187.50 P.	S.I. 2-1-18
The Pressure Relief Valve was hydro tested at 125	2 $1 - 1$
The Load Line was hydro tested at 187.50 P.S.I.	2-1-18
The steam line was hydro tested at 125 50 P S I	nA

Lynchburg Shipyard Supervisor

m to Menul SIGNATURE

2-1	- 1	8	
DATE			



Note: Test results are valid for (1) year from date of test!

Date:	2/16/2017	M.A.W.P.	125 PSI
Vessel:	CBC 320	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	Tubal-Cain Marine Services Inc.
Address:	1801 Engineers Rd	Physical Address:	8700 Old Yacht Club Rd
	Belle Chase, LA 70037		Port Arthur, TX 77642

TRANSFER SYSTEM TESTING DATA

*** Fill out completely. Write N/A on any non-applicable line. ***

Date:	Barge Piping:	Results		Note:	
2/16/2017	Cargo piping & valves	188.5	– p.s.i		
2/16/2017	Cargo pressure gauges	98	- % accurate		
N/A	stripping syatem	125	– p.s.i		

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c((2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Jimmy Ortego	
Tester signature: Commer Chile a	۵.
ι j σ	

Tu'bal Cain (tu'bal-kan):

Tubal, the smith, the son of Lemech and his wife Zilah, who is described in Genesis 4:22 as fabricating every artifact of brass & iron