



SOUTHWEST SHIPYARD, L.P.

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

F-7.5.1(C/R).6 - A

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME/NUMBER: C. B. C. 325

LETTER EXPIRATION DATE (One Year from Test): 04 / 20 / 2024

1. Cargo Piping and Valves (Date of Test): 04 / 20 / 2023

Test Pressure (psi): 188 PSI

2. Cargo Pressure Gauge (Date of Test): 04 / 20 / 2023

Percent Accuracy (%): 98 %

3. Steam Piping and Valves (Date of Test): N/A

Test Pressure (psi): N/A

SWSLP Signature: [Signature] Date: 04/20/23

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR – PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: C. B. C 325

BARGE OWNER: CANAL BARGE LINE

OWNER ADDRESS: _____

TESTING
LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



DATE OF TEST: 11 - 13 - 2022

SWSLP TESTER/POSITION: Blon. Park

SWSLP TESTER SIGNATURE: [Signature]

WITNESSING SWSLP INSPECTOR/POSITION: Serge Garcia

SWSLP INSPECTOR SIGNATURE: [Signature]

TEST RESULTS


THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 7:00 TIME STOP: 8:00

TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES

ENDING PRESSURE: 187 PSI



NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.




5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name:	CBC-325
Vessel Owner:	Canal Barge Company
Date of Test:	12-20-21
Test Pressure:	188 psi.
Name of Tester:	Kurt Moerbe
Tester Signature:	
Name of Witness:	Wes Broussard
Witness Signature:	



VESSEL REPAIR & CONSTRUCTION

5848 Proctor Street
Port Arthur, TX 77642
409.962.1302


PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Company: Canal Barge Company Job No. R5068

Vessel: CBC-325

Test Pressure: 187.5 psi Date: 12/10/20

Signed:  Date: 12/10/20
Vessel Repair Representative

LYNCHBURG SHIPYARD
999 Independence Pkwy. North
Baytown, TX 77520

BARGE VAPOR-TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE
NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM
BENZENE TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (f), AND
NATIONAL EMISSION STANDARDS FOR HAZARDOUS AIR POLLUTANTS
SECTION 40 CFR 63.565(C)

Barge Name: CBC-325 Official# 990785

Barge Owner: Canal Barge Owner Address: 1801 Engineers

Date of Test: 12-30-19 Name of Tester: Kavim Mendez

Witnessing Inspector: Juan Servano

Inspector Signature: Juan Servano

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304(f), and Section
63.565(c) and
is considered to be vapor-tight.

Signature of Tester: Kavim Mendez

Time Started: 12/4 Time Completed: 11/4

Starting Pressure: 27.7 Ending Pressure: 11/4

Allowable Pressure Loss: 1.

TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I. 12-30-19

The Pressure Relief Valve was tested at 125. P.S.I. 11/4

The Cargo Boom was tested at 187.50 P.S.I. 11/4

The Load Line was tested at 187.50 P.S.I. 12-30-19

Steam Tested at 187.50 P.S.I. 11/4

Lynchburg Shipyard Supervisor

Kavim Mendez
SIGNATURE

12-30-19
DATE

operational pipe Test
performed on 10-31-19
Kw.