

# CANAL BARGE

Move with confidence

## Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 124

Test Date: 10-13-2025

Testing Location: CHANNON

### Barge Vapor Tightness Test

#### Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Ray England

Test Time Started: 0800

Test Time Completed: 0900

Beginning Pressure: 1 psi

Ending Pressure: 1 psi

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping                      Test Pressure                      125 psi 10-13-2025

Cargo Pump Relief Valve                      Test Pressure                      125 psi 10-13-2025

Cargo Pump Pressure Gauge(s)                      Test Pressure                      125 psi 10-13-2025

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Ray England

name/Tester Name:

RAY ENGLAND

CBC Authorized Representative

Signature/Witness name: D Angelo Danzell

Print name/Witness name:

D Angelo Danzell

Affiliation of Witness (Company):

IMT



# ILLINOIS MARINE TOWING, INC.

## LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439  
Lemont Shipyards Phone - 630-972-2920 Fax - 630-972-2915  
Billing Address - 23213 S. Youngs Rd., Channahon, IL 60410

### I. BARGE VAPOR TIGHTNESS TEST SHEET

Barge Name:

CBC 124

Barge Owner:

CANAL Barge

Date of Test:

11-12-24

Name of Tester:

Manuel Silva

Witnessing Inspector:

JFF Westbrook

Inspector Signature:

### TEST RESULTS

This barge has been tested in accordance to section 61.304f and is considered to be vapor tight.

Signature of Tester:

Manuel Silva

Test Time Completed:

1800

Beginning Pressure:

1 Psi

Ending Pressure:

1 Psi

### II. TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I.

11-12-24 (Int)

The Pressure Relief Valve was tested at 125 P.S.I.

N/A

The Cargo Hose was tested at 187.50 P.S.I.

N/A

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

### III. STEAM SYSTEM TESTING

The Steam System was tested at

187.5

11-12-24 (Int)

The Steam Pressure Relief Valve was tested at

N/A

x Manuel Silva

Illinois Marine Towing Lemont Shipyards

Date:

11-12-24



**Cargo Piping Test Letter**

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>11/30/2023</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 124</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

**TRANSFER SYSTEM TESTING DATA**



*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

<u>Date:</u>	<u>Barge Piping:</u>	<u>Results</u>	<u>Note:</u>
<u>11/30/2023</u>	<u>Cargo piping &amp; valves</u>	<u>187.5</u> p.s.i	
<u>11/30/2023</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>11/30/2023</u>	<u>Steam System</u>	<u>125</u> p.s.i	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

**SIGNATURES**

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: Charles Johnson
Tester signature: 
Witnessing inspector name: Tosha McKusker
Witnessing inspector signature: 
Witnessing inspector affiliation: VLS Gas Free PM



# SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R) 6-D

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215  
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301  
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

## BARGE PIPING TEST LETTER

**Note: Test Results are valid for One (1) Year from Date of Test !**

**INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.**

**BARGE NAME / NUMBER:** CBC 124

**BARGE OWNER:** CANAL

**OWNER ADDRESS:** \_\_\_\_\_

**TESTING LOCATION:**

SOUTHWEST SHIPYARD, L.P.  
18310 MARKET STREET  
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.  
8502 CYPRESS  
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.  
1002 TEXAS CLIPPER RD.  
GALVESTON, TX 77554

Identify Location by Checking Box

**LETTER EXPIRATION DATE (One Year from Test):** 12/12/2023

1. **Cargo Piping and Valves (Date of Test):** 12/12/2022

**Test Pressure (psi):** 188<sup>PSI</sup>

2. **Cargo Pressure Gauge (Date of Test):** 12/12/2022

**Percent Accuracy (%):** 98%

3. **Steam Piping and Valves (Date of Test):** 12/12/2022

**Test Pressure (psi):** 188<sup>PSI</sup>

4. **Cargo Tank Relief Valves (Date of Test):** 12/12/2022

**Test Pressure (psi):** 125<sup>PSI</sup>

**SWSLP Tester/Position:** [Signature] **Date:** 12/12/2022

**SWSLP Inspector/Position:** [Signature] **Date:** 12/12/22

**DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.**



Campbell Transportation Company  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 11-19-21

Vessel Name: CBC124

Cargo Pipeline: 125 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature] EVAN BELSICK

Witnessed By: [Signature]