

# TT104, LLC

2012 RIVER RD., WESTWEGO, LA. 70094

OFFICE 504-436-3766 / FAX 504-436-3855

## CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1305 was tested to 187.5 P.S.I, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.


The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at 125 P.S.I.

Signature/Tester name:




Print name/Tester Name:

Micran Bailey

CBC Authorized Representative

Signature/Witness name:



Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

TT104, LLC

Test Date: 1-15-26



Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>2/10/2025</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 1305</u>	Method of Test:	<u>Air</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services-Plaquemine</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>1070 River Road</u> <u>Sunshine, La 70780</u>

TRANSFER SYSTEM TESTING DATA



\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\*

Date:	Barge Piping:	Results
<u>2/10/2025</u>	<u>Cargo piping &amp; valves</u>	<u>187.5</u> p.s.i
<u>2/10/2025</u>	<u>Cargo pressure gauges</u>	<u>98%</u> accurate
<u>2/10/2025</u>	<u>Steam System</u>	<u>125</u>

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: <u>Derrin Oby</u>
Tester signature: 
Witnessing inspector name: <u>Ricardo Sicardo</u>
Witnessing inspector signature: 
Witnessing inspector affiliation: <u>Project Manager</u>



**Cargo Piping Test Letter**

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>3/13/2024</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1305</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd Port Arthur, TX 77642</u>

**TRANSFER SYSTEM TESTING DATA**



*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

<u>Date:</u>	<u>Barge Piping:</u>	<u>Results</u>	<u>Note:</u>
<u>3/13/2024</u>	<u>Cargo piping &amp; valves</u>	<u>187.5 p.s.i</u>	
<u>3/13/2024</u>	<u>Cargo pressure gauges</u>	<u>98 % accurate</u>	
<u>3/13/2024</u>	<u>Steam System</u>	<u>125 p.s.i</u>	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

**SIGNATURES**

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: Charles Johnson
Tester signature: 
Witnessing inspector name: Tosha McKusker
Witnessing inspector signature: 
Witnessing inspector affiliation: VLS PM

# T.T. 183 LLC

Phone # 225-473-8222

## Pipeline Test Letter

Date: 4/13/2023

To Whom it may concern:

The cargo piping and relief valve as required by 3 CFR156.170, on Tank Barge # CBC-1305 was located at TT 183, LLC, was tested on 4/13/23 at 188 psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system as tested at 125 psi.
- The steam relief valve functioned as required.

Signature of Tester :

Pat O'Connell

Witness:

Manjiv Kumar



# VLS

## MARINE SERVICES

### Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>11/8/2022</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1305</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

### TRANSFER SYSTEM TESTING DATA



*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**


Date:	Barge Piping:	Results	Note:
<u>11/8/2022</u>	<u>Cargo piping &amp; valves</u>	<u>187.5</u> p.s.i	
<u>11/8/2022</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>11/8/2022</u>	<u>Steam System</u>	<u>125</u> p.s.i	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

### SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: <u>Charles Johnson</u>
Tester signature: 
Witnessing inspector name: <u>Beverly Guidry</u>
Witnessing inspector signature: 
Witnessing inspector affiliation: <u>VLS Gas Free PM</u>



# VLS

## MARINE SERVICES

### Cargo Piping Test Letter

*Note: Test results are valid for (1) year from date of test!*

Date:	<u>1/7/2022</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1305</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

### TRANSFER SYSTEM TESTING DATA



*\*\*\* Fill out completely. Write N/A on any non-applicable line. \*\*\**

Date:	Barge Piping:	Results	Note:
<u>1/7/2022</u>	<u>Cargo piping &amp; valves</u>	<u>187.5</u> p.s.i	
<u>1/7/2022</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>1/7/2022</u>	<u>Steam System</u>	<u>125</u> p.s.i	

*Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)*

### SIGNATURES

*I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.*

Tester name: Charles Johnson
Tester signature: 
Witnessing inspector name: Beverly Guidry
Witnessing inspector signature: 
Witnessing inspector affiliation: VLS Gas Free PM