

TT104, LLC

2012 RIVER RD., WESTWEGO, LA. 70094

OFFICE 504-436-3766 / FAX 504-436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1322 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:




Print name/Tester Name:

Micah Bailey

CBC Authorized Representative

Signature/Witness name:



Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

TT 104, LLC

Test Date: 12-11-25



Pelican Marine Services

18302 Jocktoport Blvd Houston TX 77018

Phone: (281) 282-8844

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for barge emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.533(c).

Barge Name: CBC 1322 Official #: 1216080

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

Date of Test: 02-07-2025

Tester Name: Bernardino Chavira

Witness Name: Isabella Borel

Tester Signature: Berny Chavira

Witness Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to section 61.304(f) and section 63.533(c) and is considered to be vapor tight.

Tester Name: Bernardino Chavira

Tester Signature: Berny Chavira

Time Started: 13:30

Time Completed: 14:50

Starting Pressure: 27.0

Ending Pressure: 27.0

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 158.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 02-07-2025

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 02-07-2025

The Steam Line was hydro tested at 125 psi N/A

Cargo Pressure Gauge (Date of Test) 02-07-2025 Percent Accuracy 98%

Berny Chavira
Signature

02-07-2025
Date

T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 1-8-25

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

= CBC-1322 located at T.T. Barge Mile 237, was tested on
1-8-25 at 188psi.

- o Pressure gauge was found to be operating.
- o The relief valve functioned as required.
- o The steam piping system was tested at 125 psi.
- o The steam system relief valve functioned as required.

Signature of Tester: A. B. Donnick
E. D. Danner

FMT

Florida Marine Transporters, Inc.

2360 Fifth Street
Mandeville, LA 70471
(985) 629-2082 Phone
(985) 629-2110 Fax

HOSE AND PIPELINE TESTS

VESSEL: CRU 1322

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH 46
CFR 35.35-70 AND 33 CFR 156.170 ON 1-24-24

- PRESSURE GAUGES HAVE BEEN CHECKED
WITHIN 10% OF ACCURACY.
- EMERGENCY SHUTDOWN HAS BEEN CHECKED
AND FOUND OPERABLE.
- TRANSFER SYSTEM RELIEF VALVE HAS BEEN
TESTED AND CHECKED - 125 P.S.I.
- ALL TRANSFER PIPING SYSTEMS AND
ASSOCIATED VALVES HAVE BEEN TESTED AND
CHECKED AT 187.5 P.S.I.
- N/A CARGO HOSE VISUALLY AND
HYDROSTATICALLY CHECKED TO 225 P.S.I.
- VAPOR PIPELINE HAS BEEN VISUALLY
CHECKED AND IS CLEAR OF POLMERIZING
CARGO.

THE ABOVE ITEMS CHECKED, TESTED, AND VERIFIED BY:

Angela Ender

Marathon Petroleum Company LP
Marine Repair Facility
101 12th Street
Catlettsburg, Kentucky 41129

ANNUAL TRANSFER SYSTEM TESTING DATA

Tank Barge Name: CRC 1322 Date: 9-11-22

Pipeline System was tested at maximum working pressure : YES NO @PSI 187.5

All Piping Spool Pieces and Reducer on tank barge, either attached to cargo header valves or unattached, were tested at maximum working pressure: YES NO @PSI 187.5

Pipeline System and Spool Pieces and Reducers, either attached to cargo header valves or unattached, were labeled with new Test Date: YES NO

Pressure Relief Valve was tested at maximum working pressure: YES NO @PSI 125

Cargo Discharge Line pressure gauge was checked and found within 10% accuracy: YES NO

If you answered "NO" to any of the above, please add comment describing why:

Marine Vessel Owner: CRC

Tester Name: Keenan Trotter

Tester Signature: Keenan Trotter

Witnessing Inspector: Matt Pridemore

Witnessing Inspector Signature: Matt Pridemore

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 2/22/23

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge


CBC 1322 located at T.T. 237, was tested on 2/22/23 at 188psi.


- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester: _____



Witness: _____





Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1322

Test Date: 3-25-22

Testing Location: Lemont A-Slip

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Manuel Silva

Test Time Started: 1400 Test Time Completed: 1500

Beginning Pressure: 1 psi Ending Pressure: 1 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi ✓	<u>3-25-22</u>
Cargo Pump Relief Valve	Test Pressure	125 psi ✓	
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi ✓	

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Manuel Silva

Print name/Tester Name: Manuel Silva

CBC Authorized Representative

Signature/Witness name: Jeff Westbrook

Print name/Witness name: Jeff Westbrook

Affiliation of Witness (Company): IMT