



5848 Proctor Street  
Port Arthur, TX 77642  
409.962.1302

## PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:


Vessel Name: CBC-1386

Vessel Owner: Canal Barge Company


Date of Test: 11/25/25


Test Pressure: 188 psi.

Name of Tester: Kurt Moerbe

Tester Signature: 

Name of Witness: Ben Pate

Witness Signature: 



Move with confidence

### Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1386

Test Date: 8/11/25

Testing Location: Marquis Hennepin

### Barge Vapor Tightness Test

#### Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: *D. Angelo*

Test Time Started: 930

Test Time Completed: 1000

Beginning Pressure: 0psi

Ending Pressure: 1psi

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping      Test Pressure 8/11/25      125 psi

Cargo Pump Relief Valve      Test Pressure 8/11/25      125 psi

Cargo Pump Pressure Gauge(s)      Test Pressure 8/11/25      125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: *D. Angelo*

Signature/Witness name: *Mark Silas*

Name/Tester Name: D. Angelo Danzelli

Print name/Witness name: Mark Silas

CBC Authorized Representative

Affiliation of Witness (Company): IN

# T.T. COATINGS, INC

## NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

### CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 1386 was tested to 187.5 P.S.I., one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at 125 P.S.I.

Signature/Tester name:

M. Bailey

Print name/Tester Name:

Micah Bailey

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 8-13-24

LYNCHBURG SHIPYARD  
999 Independence Pkwy N.  
Baytown, TX 77520

**BARGE VAPOR TIGHTNESS TEST SHEET**

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).


Barge Name: CBC-1386 Official# 1262252

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States


Date of Test: 9-26-23 Name of Tester: Karim Mendez

Witnessing Inspector:  Juan Serrano  Juan Maldonado  Angel Arredondo

Inspector Signature: 

**TEST RESULTS**

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: 

Time Started: 09:00 Time Completed: 09:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

**PIPELINE TEST: TRANSFER SYSTEM TESTING DATA**

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 9-26-23


The Pressure Relief Valve was hydro tested at 125 P.S.I. - N/A -

The Load Line was hydro tested at 187.50 P.S.I. 9-26-23

The Steam Line was hydro tested at 125 P.S.I. 9-26-23

Cargo Pressure Gauge (Date of Test) 9-26-23 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

  
SIGNATURE

9-26-23  
DATE



Move with confidence

### Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 1386  
Test Date: 8-19-23  
Testing Location: WEPFER MARINE

#### Barge Vapor Tightness Test

##### Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Joe Engelman

Test Time Started: 1200

Test Time Completed: 1300

Beginning Pressure: #1 PSI

Ending Pressure: #1 PSI

#### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi ✓
Cargo Pump Relief Valve	Test Pressure	125 psi ✓
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi ✓

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Joe Engelman

Print name/Tester Name:

JOE ENGELMAN

CBC Authorized Representative

Signature/Witness name:

Chris Cook

Print name/Witness name:

Chris Cook

# T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

---

## Pipeline Test Letter

Date: 8/9/22

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

# CBC 1386 located at T.T. 237, was tested on 8/9/22 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: \_\_\_\_\_



Witness: \_\_\_\_\_



# T.T. Barge Services Mile 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

---

## Pipeline Test Letter

Date: 10-29-21

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

# CBC 1386 located at T.T. Barge Mile 237, was tested on

10-29-21 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: Joey Jones

Witness: [Signature]