



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>12/15/2025</u>	M.A.W.P.:	<u>125</u>
Vessel:	<u>CBC 319</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Notes:
<u>12/15/2025</u>	<u>Cargo Pipeline</u>	<u>187.5 p.s.i</u>	
<u>12/15/2025</u>	<u>Cargo pressure gauges</u>	<u>98 % accurate</u>	
<u>N/A</u>	<u>Steam System</u>	<u>125 p.s.i</u>	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson
Tester signature: 
Witnessing inspector name: Tosha McKusker
Witnessing inspector signature: 
Witnessing inspector affiliation: VLS PM



5848B Proctor Street
Port Arthur, TX 77642
409.962.1302

HYDROSTATIC PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name: CBC-319

Vessel Owner: Canal Barge Co.

Date of Test: 1-28-25

Test Pressure: 188 psi M.A.W.P 125 psi

Name of Tester: Jesus Trejo

Tester Signature: Jesus Trejo

Name of Witness: Austin Ponthieu

Witness Signature: Austin Ponthieu

Pump Psi Relief Tested: 1-28-25 Prohibitory Solutions

Cargo Dummy Line Tested: N/A



SOUTHWEST SHIPYARD, L.P.

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

F-7.5.1(C/R).6 - A

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME/NUMBER: C.B.C. 319

LETTER EXPIRATION DATE (One Year from Test): 02-28-2025

1. Cargo Piping and Valves (Date of Test): 02-28-2024

Test Pressure (psi): 188 PSI

2. Cargo Pressure Gauge (Date of Test): 02-28-2024

Percent Accuracy (%): 98 %

3. Steam Piping and Valves (Date of Test): N/A

Test Pressure (psi): N/A

SWSLP Signature: Alonso Davila

Date: 02-28-24

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.



VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>2/3/2023</u>	M.A.W.P.:	<u>125</u>
Vessel:	<u>CBC 319</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****


Date:	Barge Piping:	Results	Note:
<u>2/3/2023</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>2/3/2023</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>N/A</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson
Tester signature: 
Witnessing inspector name: Beverly Guidry
Witnessing inspector signature: 
Witnessing inspector affiliation: VLS Gas Free PM



VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>7/7/2022</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 319</u>	Method of Test:	<u>hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>7/7/2022</u>	<u>Cargo piping & valves</u>	<u>187.5 p.s.i</u>	
<u>7/7/2022</u>	<u>Cargo pressure gauges</u>	<u>98 % accurate</u>	
<u>N/A</u>	<u>Steam System</u>	<u>125 p.s.i</u>	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson
Tester signature: 
Witnessing inspector name: Beverly Guidry
Witnessing inspector signature: 
Witnessing inspector affiliation: VLS Gas Free PM

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 319

Test Date: 1.4.22

Testing Location: Nu Star

Barge Vapor Tightness Test

Test Results

N/A See other

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: _____

Test Time Started: _____

Test Time Completed: _____

Beginning Pressure: _____


Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.


Transfer System Piping	Test Pressure	✓	125 psi	✓
Cargo Pump Relief Valve	Test Pressure	✓	125 psi	✓
Cargo Pump Pressure Gauge(s)	Test Pressure	✓	125 psi	✓

(If only one test performed, line through Test Not Performed)

Signature/Tester name: 

Print name/Tester Name: R. Matt Bourgeois

CBC Authorized Representative

Signature/Witness name: 

Print name/Witness name: William Swinford

Affiliation of Witness (Company):

Rockman / Sunoco



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 319

Test Date: 1-8-2021

Testing Location: IMT Channahon Fleet

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 959

Test Time Completed: 1013

Beginning Pressure: 1 PSI

Ending Pressure: 1 PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	<u>See</u> ✓ 125 psi
Cargo Pump Relief Valve	Test Pressure	<u>See</u> ✓ 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	<u>See</u> ✓ 125 psi

(If only one test performed, line through Test Not Performed)

Signature: [Signature]

CBC Authorized Representative

Print Name: John Links