

TT104, LLC

2012 RIVER RD., WESTWEGO, LA. 70094

OFFICE 504-436-3766 / FAX 504-436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 7037 was tested to 187.5 P.S.I., one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at 125 P.S.I.

The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

Signature/Tester name:




Print name/Tester Name:

Micron Bailey

CBC Authorized Representative

Signature/Witness name:



Print name/Witness name:


CHUCK HASSELL

Affiliation of Witness (Company):

TT104

Test Date:

11-21-25



5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:


Vessel Name: CBC-7037

Vessel Owner: Canal Barge Company


Date of Test: 1/16/25

Test Pressure: 188 psi.

Name of Tester: Kurt Moerbe

Tester Signature: 

Name of Witness: Wes Broussard

Witness Signature: 

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 3/18/24

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 7037 located at T.T. 237, was tested on 3/18/24 at 188psi

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester: _____

Witness: _____

Joey Jones
[Signature]



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 7037

Test Date: 19 Dec 2023

Testing Location: s/w channelview

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Jon Cobb

Test Time Started: 1400

Test Time Completed: 1430

Beginning Pressure: 28

Ending Pressure: 27.9

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: [Signature]

Print name/Tester Name: Dimitris Broussard

CBC Authorized Representative

Signature/Witness name: [Signature]

Print name/Witness name: JOE THOMPSON

Affiliation of Witness (Company): CBC BARGE MAINTENANCE

NATIONAL MAINTENANCE & REPAIR OF LOUISIANA
5004 RIVER ROAD
HARAHAN, LOUISIANA 70183

HOSE AND PIPELINE TESTS

VESSEL: CBC-7037

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH

46CFR 35.35-70 AND 33CFR 156.170 ON-- DATE: 12-20-22

10% PRESSURE GAUGES HAVE BEEN CHECKED
WITHIN 10% OF ACCURACY

N/A STEAM PIPING SYSTEM AND VALVES HAVE
BEEN TESTED AND CHECKED AT 125 P.S.I.

188 PSI CARGO HEADER PIPING AND
ASSOCIATED VALVES HAVE BEEN TESTED
AND CHECKED AT 188 P.S.I.

225 PSI CARGO HOSE VISUALLY CHECKED
AND TESTED TO 225 P.S.I.
HOSE SERIAL NO. - MCO - 2027

THE ABOVE ITEMS CHECKED TESTED AND VERIFIED BY:

SIGNATURE: Carlos Lopez

Witness R. J. [Signature]

