

CANAL BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name CBC 313

Test Date 01-21-2026

Testing Location CHannah

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester Ray England

Test Time Started 1000

Test Time Completed 1030

Beginning Pressure 1psi

Ending Pressure 1psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol II, Section B, Page B6-30.

Transfer System Piping Test Pressure 125 psi 01-21-26

Cargo Pump Relief Valve Test Pressure 125 psi 01-21-26

Cargo Pump Pressure Gauge(s) Test Pressure 125 psi 01-21-26

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Ray England

Name/Tester Name:

RAY ENGLAND

CBC Authorized Representative

Signature/Witness name:

Jake Stevenson

Print name/Witness name:

Jake Stevenson

Affiliation of Witness (Company):

IMT