

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 5/15/26

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 220 located at T.T. 237, was tested on 5/15/26 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester: Joey Jones

Witness: [Signature]



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

Date of Test: 02-07-2026

Barge Name: CBC 220

Official #: 1077193

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c). This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565© and is considered to be vapor tight.

Tester Name: Adrian Morris

Witness Name: Anthony Requena

Tester Signature: A. Morris

Witness Signature: A.R.

Time Started: 10:30

Time Completed: 11:30

Starting Pressure: 28.0

Ending Pressure: 27.5

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 02-07-2026

The Pressure Relief Valve was hydro tested at 125 psi N/A

The Load Line was hydro tested at 187.5 psi 02-07-2026

The Steam Line was hydro tested at 125 psi N/A

Cargo Pressure Gauge (Date of Test) 02-07-2026 Percent Accuracy 98%

A. Morris
Signature

02-07-2026
Date



Pelican Marine Services

15602 Jacintoport Blvd Houston TX 77015

Phone: (346) 282-8544

BARGE VAPOR TIGHTNESS TEST SHEET

The following barge was tested in accordance with the national emission standard for benzene emissions from transfer operations, section 40 CFR 61.304(f) and national emission standards for air pollutants section 40 CFR 63.565(c).

Barge Name: CBC 220 Official #: 1077193

Barge Owner: CANAL BARGE COMPANY

Owner Address: 1801 ENGINEERS ROAD BELLE CHASSE, LA 70037 UNITED STATES

Date of Test: 03-11-2025

Tester Name: Berny Chavira Witness Name: Adrian Morris

Tester Signature: Berny Chavira Witness Signature: A. Morris

TEST RESULTS

This barge has been tested at this facility in accordance to section 61.304(f) and section 63.565© and is considered to be vapor tight.

Tester Name: Berny Chavira Tester Signature: Berny Chavira

Time Started: 11:30 Time Completed: 12:30

Starting Pressure: 28.0 Ending Pressure: 27.5

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The following barge was tested in accordance with 33 CFR part 156.170 section (c)(4) & (e), equipment tests and inspection requirements.

The Pipeline System was hydro tested at 187.5 psi 03-11-2025

The Pressure Relief Valve was hydro tested at 125 psi N/A


The Load Line was hydro tested at 187.5 psi 03-11-2025

The Steam Line was hydro tested at 125 psi N/A

Cargo Pressure Gauge (Date of Test) 03-11-2025 Percent Accuracy 98%

Berny Chavira
Signature

03-11-2025
Date



VLS

ENVIRONMENTAL SOLUTIONS

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>5/6/2024</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 220</u>	Method of Test:	<u>Air</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services-Plaquemine</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>1070 River Road</u> <u>Sunshine, La 70780</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****


Date:	Barge Piping:	Results
<u>5/6/2024</u>	<u>Cargo piping & valves</u>	<u>187.5 p.s.i</u>
<u>5/6/2024</u>	<u>Cargo pressure gauges</u>	<u>98% accurate</u>
<u>5/6/2024</u>	<u>Steam System</u>	<u>125 p.s.i</u>

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name:	<u>[Signature]</u>
Tester signature:	<u>[Signature]</u>
Witnessing inspector name:	<u>[Signature]</u>
Witnessing inspector signature:	<u>Ricardo S</u>
Witnessing inspector affiliation:	<u>Project Manager Ricardo S</u>



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 220

Test Date: 2-21-24

Testing Location: Lemont A-SHIP

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Manuel Silva

Test Time Started: 0600

Test Time Completed: 0700

Beginning Pressure: 1PSI

Ending Pressure: 1PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	✓ 125 psi
Cargo Pump Relief Valve	Test Pressure	✓ 125 psi - 2-21-24
Cargo Pump Pressure Gauge(s)	Test Pressure	✓ 125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Manuel Silva

name/Tester Name:

Manuel Silva

CBC Authorized Representative

Signature/Witness name:

Cody England

Print name/Witness name:

Cody England

Affiliation of Witness (Company):

Illinois Marine Towing



VLS

MARINE SERVICES

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>2/7/2023</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 220</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>2/7/2023</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>2/7/2023</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>N/A</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson	
Tester signature:	
Witnessing inspector name: Beverly Guidry	
Witnessing inspector signature:	
Witnessing inspector affiliation: VLS Gas Free PM	



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 9-28-22

Vessel Name: CBC 220

Cargo Pipeline: 188

Cargo Relief Valve: 125

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]