



Hines Furlong Line
2567 Congo Arroyo Road
Newell, WV 26050-1317
(304) 387-3860

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 6-17-26

Vessel Name: CBC 1377

Cargo Pipeline: 125 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: John Hunt

Witnessed By: Bill W



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address – 16600 Des Plaines Rd., Lemont, IL 60439

Lemont Shipyards – Phone: 630-972-2920 Fax: 630-972-2915

Billing Address – 203 North Ottawa St, Suite 200, Joliet, IL 60432

TRANSFER SYSTEM TESTING DATA

Barge Number:

The Pipeline System was tested at 187.50 P.S.I.

IMT Shipyards / 7/29/2025

The Pressure Relief Valve was tested at 125 P.S.I.

The Cargo Hose was tested at 187.50 P.S.I.

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

Tester:

X 

Witnessing Inspector:

X 

Date:

7/29/2025



615 W Georgia * Orange, TX 77630
(409) 886-0585 phone * (409) 886-0878 fax

BARGE PIPING TEST LETTER

Note: Test Results are Valid for (1) One Year from Date of Test!

BARGE NAME/NUMBER: CBC 1377

LETTER EXPIRATION DATE (One year from Test): 8/22/25

1. Cargo Piping and Valves (Date of Test): 8/22/24

Hydro Test Pressure (psi): 188 PSI

2. Cargo Pressure Gauge (Date of Test): 8/22/24

Percent of Accuracy (%): 98%

3. Steam Piping and Valves (Date of Test): N/A

Test Pressure (psi): N/A

SIGNATURE: *Alan J...*



VLS

ENVIRONMENTAL SOLUTIONS

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>4/12/2024</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 1377</u>	Method of Test:	<u>Air</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services-Plaquemine</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>1070 River Road</u> <u>Sunshine, La 70780</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
<u>4/12/2024</u>	<u>Cargo piping & valves</u>	<u>187.5 p.s.i</u>
<u>4/12/2024</u>	<u>Cargo pressure gauges</u>	<u>98% accurate</u>
<u>4/12/2024</u>	<u>Steam System</u>	<u>125 p.s.i</u>

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name:	<u>Nicholas Julien</u>
Tester signature:	
Witnessing inspector name:	<u>Wilmer Mendoza</u>
Witnessing inspector signature:	
Witnessing inspector affiliation:	<u>Project Manager</u>



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 5-15-23

Vessel Name: CBC 1377

Cargo Pipeline: 188 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Tom Gisher

Witnessed By: Bibi [Signature]

LYNCHBURG SHIPYARD

999 Independence Pkwy N.

Baytown, TX 77520

BARGE PIPE TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: EBC-1377 Official# 1249110

Barge Owner: Canal Barge Company Inc.

Owner Address: 1801 Engineer's Road Belle LA 70037
United States

Date of Test: 6/09/22 Name of Tester: Francisco Amaro

Witnessing Inspector: Layton Brown

Inspector Signature: Layton Brown

TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I. 6/09/22

The Pressure Relief Valve was tested at 125 P.S.I. N/A

The Load Line was tested at 187.50 P.S.I. 6/09/22

The Steam Line was tested N/A

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

6/09/22
DATE