



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	7/1/2026	M.A.W.P.	125
Vessel:	CBC 370	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Inc.
Address:	1801 Engineers Rd	Physical Address:	8700 Old Yacht Club Rd
	Belle Chase, LA 70037		Port Arthur, TX 77642

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Notes:
7/1/2026	Cargo Pipeline	187.5 p.s.i	
7/1/2026	Cargo pressure gauges	98 % accurate	
N/A	Steam System	125 p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name:	Charles Johnson
Tester signature:	
Witnessing inspector name:	Ashton Hunter
Witnessing inspector signature:	
Witnessing inspector affiliation:	Canal rep



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	8/11/2025	M.A.W.P.	125
Vessel:	CBC 370	Method of Test:	Hydro
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Inc.
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	8700 Old Yacht Club Rd Port Arthur, TX 77642

TRANSFER SYSTEM TESTING DATA


**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
8/11/2025	Cargo Pipeline	187.5 p.s.i	
8/11/2025	Cargo pressure gauges	98 % accurate	
N/A	Steam System	125 p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: Charles Johnson	
Tester signature: 	
Witnessing inspector name: Tosha McKusker	
Witnessing inspector signature: 	
Witnessing inspector affiliation: VLS PM	



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC370

Test Date: 8-28-24

Testing Location: Lemont ASIP

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Manuel S. Jr.

Test Time Started: 1500

Test Time Completed: 1600

Beginning Pressure: 1 PSI

Ending Pressure: 1 PSI

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure

✓ 125 psi

Cargo Pump Relief Valve Test Pressure

✓ 125 psi

Cargo Pump Pressure Gauge(s) Test Pressure

✓ 125 psi

8-28-24

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Manuel S. Jr.

Print name/Tester Name: Manuel S. Jr.

CBC Authorized Representative

Signature/Witness name: Ray England

Print name/Witness name: RAY ENGLAND

Affiliation of Witness (Company): IMT



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 320

Test Date: 9-21-23

Testing Location: Exxon Mobil Idlet

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: _____

Test Time Started: _____ Test Time Completed: _____

Beginning Pressure: _____ Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure passed 125 psi

Cargo Pump Relief Valve Test Pressure passed 125 psi

Cargo Pump Pressure Gauge(s) Test Pressure passed 125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: _____

Print name/Tester Name: _____

CBC Authorized Representative


Signature/Witness name: _____

Print name/Witness name: _____

Affiliation of Witness (Company): _____

Cargo Piping Test

Revision Date: 2/5/2021



5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:


Vessel Name: CBC-370

Vessel Owner: Canal Barge Company

Date of Test: 9/19/22

Test Pressure: 188 psi.

Name of Tester: Kurt Moerbe

Tester Signature: 

Name of Witness: Wes Broussard

Witness Signature: 