



5848B Proctor Street
Port Arthur, TX 77642
409.962.1302

HYDROSTATIC PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name: CBC 64

Vessel Owner: Canal Barge Co.

Date of Test: 7/10/2026

Test Pressure: 188PSI M.A.W.P 125 psi

Name of Tester: Jesus Trejo

Tester Signature: Jesus Trejo

Name of Witness: Austin Ponthieu

Witness Signature: Austin Ponthieu

Pump Psi Relief Tested: Yes

Cargo Dummy Line Tested: No

T.T. 183 LLC

Phone # 225-473-8222

Pipeline Test Letter


Date: 8-26-2025

To Whom it may concern:

The cargo piping and relief valve as required by 3 CFR 156.170, on Tank Barge # CBC 64 was located at TT 183, LLC, was tested on 8-26-2025 at 188 psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system as tested at 125 psi.
- The steam relief valve functioned as required.

Signature of Tester :






5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Vessel Name:	CBC-64
Vessel Owner:	Canal Barge Company
Date of Test:	10/2/24
Test Pressure:	188 psi.
Name of Tester:	Kurt Moerbe
Tester Signature:	
Name of Witness:	Wes Broussard
Witness Signature:	



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>12/4/2023</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 64</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA



**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>12/4/2023</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>12/4/2023</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>12/4/2023</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name:	<u>Charles Johnson</u>
Tester signature:	
Witnessing inspector name:	<u>Tosha McKusker</u>
Witnessing inspector signature:	
Witnessing inspector affiliation:	<u>VLS Gas Free PM</u>



VLS

ENVIRONMENTAL SOLUTIONS

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>4/7/2023</u>	M.A.W.P.	<u>125 PSI</u>
Vessel:	<u>CBC 64</u>	Method of Test:	<u>Air</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services-Plaquemine</u>
Address:	<u>1801 Engineers Rd</u>	Physical Address:	<u>1070 River Road</u>
	<u>Belle Chase, LA 70037</u>		<u>Sunshine, La 70780</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
4/7/2023	Cargo piping & valves	187.5 p.s.i
4/7/2023	Cargo pressure gauges	98% accurate
4/7/2023	Steam System	187.5

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name:	<u>Wilmer Mendoza</u>
Tester signature:	<u>[Signature]</u>
Witnessing inspector name:	<u>Willie Kirkland</u>
Witnessing inspector signature:	<u>[Signature]</u>
Witnessing inspector affiliation:	<u>Project Manager</u>



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	6/15/2022	M.A.W.P.	125 PSI
Vessel:	CBC 64	Method of Test:	air
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Plaquemine
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	1070 River Rd Sunshine, LA 70780

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
6/15/2022	Cargo piping & valves	187.5 p.s.i
6/15/2022	Cargo pressure gauges	98% accurate
6/15/2022	Steam System	125 p.s.i

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name:	James Savoy
Tester signature:	<i>James Savoy</i>
Witnessing inspector name:	Elton Delcambre
Witnessing inspector signature:	<i>Elton Delcambre</i>
Witnessing inspector affiliation:	Elton Delcambre Canal Barge Company