

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC180

Test Date: 6/26/26

Testing Location: Channahon

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: C. R. Rhodenbaugh

Test Time Started: 08:00

Test Time Completed: 09:00

Beginning Pressure: 0 psi

Ending Pressure: 1 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure 125 psi

Cargo Pump Relief Valve Test Pressure 125 psi

Cargo Pump Pressure Gauge(s) Test Pressure 125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: C. R. Rhodenbaugh

Print name/Tester Name:
Colton Rhodenbaugh
CBC Authorized Representative

Signature/Witness name: Randy England

Print name/Witness name:
Randy England
Affiliation of Witness (Company):
IBC



SOUTHWEST SHIPYARD, L.P.

18310 Market Street, Channelview, Texas 77530
8502 Cypress Street, Houston, Texas 77012
1002 Texas Clipper Rd., Galveston, Texas 77554

Phone: 281-860-3200 Fax: 281-860-3215
Phone: 713-967-6300 Fax: 713-967-6301
Phone: 409-740-3755 Fax: 409-740-3451

F-7.5.1(R).6-C

BARGE PIPING TEST LETTER

Note: Test Results are valid for One (1) Year from Date of Test !

INSTRUCTIONS: FILL OUT COMPLETELY. WRITE "N/A" ON ANY NON-APPLICABLE LINE.

BARGE NAME / NUMBER: CBC 180

BARGE OWNER: CANAL BARGE

OWNER ADDRESS: _____

TESTING
LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



LETTER EXPIRATION DATE (One Year from Test):

7/18/2026

1. Cargo Piping and Valves (Date of Test):

7/18/2025

Test Pressure (psi):

188 PSI

2. Cargo Pressure Gauge (Date of Test):

7/18/2025

Percent Accuracy (%):

98%

3. Steam Piping and Valves (Date of Test):

N/A

Test Pressure (psi):

N/A

SWSLP Tester/Position:

Alonso D. Park

Date: 07-18-25

SWSLP Inspector/Position:

Jim A. 2

Date: 7-18-25

DISTRIBUTION: Place original as last page of "USCG Papers Folder" located in Barge document mailbox.

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATIONAL EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).


Barge Name: CBC-180 Official# 1027564

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States


Date of Test: 6-6-24 Name of Tester: Karim Mendez

Witnessing Inspector: ☐ Juan Serrano ☒ Juan Maldonado ☐ Angel Arredondo

Inspector Signature: 

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: 

Time Started: 10:00 Time Completed: 10:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 6-6-24


The Pressure Relief Valve was hydro tested at 125 P.S.I. -N/A-

The Load Line was hydro tested at 187.50 P.S.I. 6-6-24

The Steam Line was hydro tested at 125 P.S.I. -N/A-


Cargo Pressure Gauge (Date of Test) 6-6-24 Percent Accuracy 98%

Lynchburg Shipyard Supervisor


SIGNATURE

6-6-24
DATE

CANAL



BARGE

Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC180

Test Date: 9-20-23

Testing Location: IMT Cement

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Manuel Silva

Test Time Started: 0800

Test Time Completed: 0900

Beginning Pressure: 1 psi

Ending Pressure: 1 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure

✓ 125 psi

Cargo Pump Relief Valve Test Pressure

✓ 125 psi - 9-20-23

Cargo Pump Pressure Gauge(s) Test Pressure

✓ 125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Manuel Silva

Print name/Tester Name: Manuel Silva

CBC Authorized Representative

Signature/Witness name: Ray England

Print name/Witness name: RAY ENGLAND

Affiliation of Witness (Company): IMT



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 140

Test Date: 7/18/22

Testing Location: TT 104

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 1200

Test Time Completed: 1330

Beginning Pressure: 1.0 psi

Ending Pressure: 3.0 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
------------------------	---------------	---------

Cargo Pump Relief Valve	Test Pressure	125 psi
-------------------------	---------------	---------

Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi
------------------------------	---------------	---------

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Print name/Tester Name:

CBC Authorized Representative

Signature/Witness name:

Print name/Witness name:

Affiliation of Witness (Company):



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 180

Test Date: 6/23/22

Testing Location: STEPAN Joliet, IL

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: _____

Test Time Started: _____

Test Time Completed: _____

Beginning Pressure: _____

Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Alfredo Zarazua

Print name/Tester Name: Alfredo Zarazua

CBC Authorized Representative

Signature/Witness name: Joseph Alberson

Print name/Witness name: Joseph Alberson

Affiliation of Witness (Company): Canal Barge Co.