



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	8/21/2026	M.A.W.P.	125 PSI
Vessel:	CBC 1417	Method of Test:	HYDRO
Owner:	Canal Barge Company	Testing Location:	VLS Marine Services Calcasieu
Address:	1801 Engineers Rd Belle Chase, LA 70037	Physical Address:	7951 Dock Board Rd Sulphur, LA 70665

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results
8/21/2026	Cargo piping & valves	187.5 p.s.i
8/21/2026	Cargo pressure gauges	98% accurate
N/A	Steam System	125 p.s.i

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)


SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester: Tyler Ryder

Tester signature: 

Witnessing inspector name: Jody Blessing

Witnessing inspector signature: 

Witnessing inspector affiliation: Project Manager

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 10/3/25

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 1417 located at T.T. 237, was tested on 10/3/25 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester: Grey Gona

Witness: [Signature]

T.T. 237, LLC

Specializing in Gas Freeing, Cleaning and Repairs
5190 North River Road, Port Allen, Louisiana 70767
Phone: (225) 473-8222 Fax: (225) 473-2199

Pipeline Test Letter

Date: 11/14/24

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge

CBC 1417 located at T.T. 237, was tested on 11/14/24 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at N/A psi.
- The steam system relief valve functioned as required.

Signature of Tester: _____

Witness: _____



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 8-8-24

Vessel Name: CBCL417

Cargo Pipeline: 125 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Tim Gilbert

Witnessed By: B. H. [Signature]

Marathon Petroleum Company LP
Marine Repair Facility
101 12th Street
Catlettsburg, Kentucky 41129

ANNUAL TRANSFER SYSTEM TESTING DATA

Tank Barge Name: CRC 1417 Date: 9-12-23

Pipeline System was tested at maximum working pressure : YES ☒ NO ☐ @PSI 187.5

All Piping Spool Pieces and Reducer on tank barge, either attached to cargo header valves or unattached, were tested at maximum working pressure: YES ☒ NO ☐ @PSI 187.5

Pipeline System and Spool Pieces and Reducers, either attached to cargo header valves or unattached, were labeled with new Test Date: YES ☒ NO ☐

Pressure Relief Valve was tested at maximum working pressure: YES ☒ NO ☐ @PSI 125

Cargo Discharge Line pressure gauge was checked and found within 10% accuracy: YES ☒ NO ☐

If you answered "NO" to any of the above, please add comment describing why:

Marine Vessel Owner: CRC

Tester Name: Kenyon Trotter

Tester Signature: Kenyon Trotter

Witnessing Inspector: Paul Robinson

Witnessing Inspector Signature: Paul Robinson



Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date:	<u>10/21/2022</u>	M.A.W.P.	<u>125</u>
Vessel:	<u>CBC 1417</u>	Method of Test:	<u>Hydro</u>
Owner:	<u>Canal Barge Company</u>	Testing Location:	<u>VLS Marine Services Inc.</u>
Address:	<u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address:	<u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA

**** Fill out completely. Write N/A on any non-applicable line. ****

Date:	Barge Piping:	Results	Note:
<u>10/21/2022</u>	<u>Cargo piping & valves</u>	<u>187.5</u> p.s.i	
<u>10/21/2022</u>	<u>Cargo pressure gauges</u>	<u>98</u> % accurate	
<u>n/a</u>	<u>Steam System</u>	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name:	<u>Charles Johnson</u>
Tester signature:	<u>[Signature]</u>
Witnessing inspector name:	<u>Beverly Guidry</u>
Witnessing inspector signature:	<u>[Signature]</u>
Witnessing inspector affiliation:	<u>VLS Gas Free PM</u>