



SOUTHWEST SHIPYARD, L.P.

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

F-7.5.1(R).6.3-E

BARGE PIPELINE PRESSURE TEST

THE FOLLOWING BARGE PIPELINE WAS PRESSURE TESTED USING AIR OR LIQUID NITROGEN IN ACCORDANCE WITH SOUTHWEST SHIPYARD PRESSURE TESTING AND INSPECTION PROCEDURES.

BARGE NAME/NUMBER: CBC-75

BARGE OWNER: CANAL

OWNER ADDRESS: _____

TESTING
LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8502 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box



DATE OF TEST: 8.28.26

SWSLP TESTER/POSITION: Steven Joseph Foreman

SWSLP TESTER SIGNATURE: Steven Joseph

WITNESSING SWSLP INSPECTOR/POSITION: Michael Caccina / Supervisor

SWSLP INSPECTOR SIGNATURE: Michael C

TEST RESULTS

THIS BARGE HAS BEEN TESTED AND INSPECTED IN ACCORDANCE WITH SOUTHWEST SHIPYARD PIPELINE PRESSURE TESTING PROCEDURE, USING THE FOLLOWING GAS: Air

TIME START: 00:30 TIME STOP: 01:30

PIPING TEST PRESSURE: 20 PSI BELOW DECK, 188 PSI ABOVE DECK

ENDING PRESSURE: 187.9 PSI WITH 10 MIN MINIMUM HOLD TIME

NO LEAKS DETECTED FROM PRESSURE DROP OR AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENING AREAS.



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 10-20-25

Vessel Name: CBC 75

Cargo Pipeline: 188 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: B. M. Pitt



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 9-15-25

Vessel Name: CBC75

Cargo Pipeline: 125 PSI

Cargo Relief Valve: MWP 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Victor Hunt

Witnessed By: Bill Att

Big River Shipbuilders, inc.
404 Port Terminal Circle
Vicksburg, MS 39183
(601) 636-9161 fax (601) 636-9165

PIPELINE TEST LETTER

Date: 9/20/24

To Whom It May Concern:

The cargo pipeline on tank barge CBC 75 was tested to 187.5psi, one and a half times its working pressure MAWP 125psi and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested to 125psi and certified. The cargo pipeline pressure gauge is working within 10 percent of shown pressure.

The steam system and relief valve did function at 125psi as required by 46 CFR61.15-15

BIG RIVER TESTER

(PRINT) Terry De France

(SIGN) Terry De France DATE: 9/20/24

WITNESSING INSPECTOR

(PRINT) Antonio Mylor

(SIGN) Antonio Mylor DATE: 9/20/24

(PRINT) Juan Aguilar

(SIGN) Juan Aguilar DATE: 9/20/24



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 75

Test Date: 6/28/24

Testing Location: McKinney Fleet Barge Range

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: _____

Test Time Started: _____

Test Time Completed: _____

Beginning Pressure: _____

Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	<u>✓</u> 125 psi
Cargo Pump Relief Valve	Test Pressure	<u>✓</u> 125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	<u>✓</u> 125 psi

(If only one test performed, line through Test Not Performed)

Signature: _____

CBC Authorized Representative

Print Name: Keith Alario

E. Dukarba

E. Dukarba



5848B Proctor Ext. Port Arthur TX 77642

Phone: (409)-962-1302

Fax: (409)962-6328

HYDROSTATIC CARGO PIPING LETTER

INSTRUCTIONS: ALL FIELDS ARE REQUIRED. USE N/A ON ANY NON-APPLICABLE LINE.

BARGE NAME: CBC 75



Letter expiration date (one year from test date): 7-27-2024

***** Test results are valid for one (1) year from date of test. This test was performed with a certified and calibrated gauge by the testing facility*****

Cargo Piping and Valves (actual date of test): 7-27-2023

Test Pressure (188 psi): 188 psi

M.A.W.P 125 psi

Tester Signature		Date: <u>7-27-2023</u>
Tester Printed	<u>James Moore</u>	Date: <u>7-27-2023</u>
Witness Signature		Date: <u>7-27-2023</u>
Witness Printed	<u>Karel White</u>	Date: <u>7-27-2023</u>
Company/ Location	<u>VC B Slip</u>	Date: <u>7-27-2023</u>

**SOUTHWEST SHIPYARD, L.P.**

F-7 5.1(R).6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8602 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR –
PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND
INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: C.B.C. 75BARGE OWNER: CANAL. BARGE. LINE.

OWNER ADDRESS: _____

TESTING
LOCATION:

SOUTHWEST SHIPYARD, L.P.
18310 MARKET STREET
CHANNELVIEW, TX 77530

SOUTHWEST SHIPYARD, L.P.
8602 CYPRESS
HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P.
1002 TEXAS CLIPPER RD.
GALVESTON, TX 77554

Identify Location by Checking Box

DATE OF TEST: 09/15/2022SWSLP TESTER/POSITION: Phonso DavisSWSLP TESTER SIGNATURE: [Signature]WITNESSING SWSLP INSPECTOR/POSITION: Mauricio RosalesSWSLP INSPECTOR SIGNATURE: [Signature]**TEST RESULTS**

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART
156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 7:00 TIME STOP: 8:00TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTESENDING PRESSURE: 187.5 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS
REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.