

# T.T. 237, LLC

Specializing in Gas Freecing, Cleaning and Repairs  
5190 North River Road, Port Allen, Louisiana 70767  
Phone: (225) 473-8222 Fax: (225) 473-2199

## Pipeline Test Letter

Date: 3/13/23

To Whom It May Concern:

The cargo pipeline and relief valve as required by 33CRH156.170, on tank barge  
# CBC 40 located at T.T. 237, was tested on 3/13/23 at 188psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system was tested at 125 psi.
- The steam system relief valve functioned as required.

Signature of Tester

*Joey Jones*

Witness

*[Signature]*

# CANAL BARGE

Move with confidence

## Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 49  
Test Date: 5-1-22  
Testing Location: MCBBIPES FLEET

### Barge Vapor Tightness Test

#### Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Joe Engelman  
Test Time Started: 1500 Test Time Completed: 1530  
Beginning Pressure: 1-PSI Ending Pressure: \*1-PSI

### Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi	9E
Cargo Pump Relief Valve	Test Pressure	125 psi	9E
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi	9E

(If only one test performed, line through Test Not Performed)

Signature/Tester name: Joe Engelman  
Print name/Tester Name: JOE ENGELMAN  
CBC Authorized Representative

Signature/Witness name: Mike Darty  
Print name/Witness name: Mike Darty  
Affiliation of Witness (Company): McBride Fleet

**T.T. Barge Cleaning**  
**Mile 183 & Mile 161**

Specializing in Gas Freeing and Cleaning Barges

P.O. Box 1287 Donaldsonville, LA 70346

Phone # 225-473-8222 Fax: (225) 473-2199

# Pipeline Test Letter

Date: 4/12/2021


To Whom it may concern:

The cargo piping system on the Tank Barge # CBC-49 was tested  
on 4/12/2021 located at \_\_\_\_\_  
in accordance with 33CFR 156.170

The pressure gauge was found to be operating.  
The relief valve did function as required.

The steam system was tested on 4/12/2021.  
The steam relief valve did function as required.

Signature of Tester : \_\_\_\_\_



**NATIONAL MAINTENANCE & REPAIR OF LOUISIANA  
5004 RIVER ROAD  
HARAHAN, LOUISIANA 70183**

**HOSE AND PIPELINE TESTS**

VESSEL: CBC 49

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH  
46CFR 35.35-70 AND 33CFR 156.170 ON-- DATE: 4-6-20

- PRESSURE GAUGES HAVE BEEN CHECKED  
WITHIN 10% OF ACCURACY
- STEAM PIPING SYSTEM AND VALVES HAVE  
BEEN TESTED AND CHECKED AT 125 P.S.I.
- CARGO HEADER PIPING AND  
ASSOCIATED VALVES HAVE BEEN TESTED  
AND CHECKED AT 188 P.S.I.
- CARGO HOSE VISUALLY CHECKED  
AND TESTED TO 225 P.S.I.  
HOSE SERIAL NO. - N/A

THE ABOVE ITEMS CHECKED, TESTED AND VERIFIED BY:

SIGNATURE: Reilly Meeks





*Move with confidence*

1801 Engineers Road  
Belle Chasse, LA 70037  
Ph: (504) 581-2424

## Operational Cargo Pipeline Test Letter

Barge Name: CRE 49

Test Date: 8-27-18

Testing Location: INT Channahon

Barge M.A.W.P. 125 psi

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	<u>125 psi</u>
Cargo Pump Relief Valve	Test Pressure	<u>125 psi</u>
Cargo Pump Pressure Gauge(s)	Test Pressure	<u>125 psi</u>

Signature:   
CBC Authorized Representative

Printed: Michael Smith



# ILLINOIS MARINE TOWING, INC.

## LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439  
Lemont Shipyards - Phone: 630-972-2920 Fax: 630-972-2915  
Billing Address - 23213 S. Youngs Rd., Channahon, IL 60410

### I. BARGE VAPOR TIGHTNESS TEST SHEET

Barge Name: CBC 49                      Barge Owner: Canal Barge Co  
 Date of Test: 9-9-17                      Name of Tester: David Danzell  
 Witnessing Inspector: Jonathan Santes                      Inspector Signature: Jonathan Santes

### TEST RESULTS

This barge has been tested in accordance to section 61.304f and is considered to be vapor tight.

Signature of Tester : [Signature]                      Test Time Completed: 16:00  
 Beginning Pressure: 1 PSI                      Ending Pressure: 1 PSI

### II. TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I. 9-6-17 / IMT  
 The Pressure Relief Valve was tested at 125 P.S.I. 9-5-17 / Allied Valve Inc  
 The Cargo Hose was tested at 187.50 P.S.I. /  
 The cargo pipeline pressure gauge is working to within 10% of shown pressure.

### III. STEAM SYSTEM TESTING

The Steam System was tested at 187.50 P.S.I. 9-9-17 / IMT  
 The Steam Pressure Relief Valve was tested at / 9-5-17 / Allied Valve Inc

X [Signature]

Illinois Marine Towing Lemont Shipyards

Date: 9-11-17