

T.T. 183 LLC

Phone # 225-473-8222

Pipeline Test Letter

Date: 9-19-2023

To Whom it may concern:

The cargo piping and relief valve as required by 3 CFR156.170, on Tank Barge # CBC 52 was located at TT 183, LLC, was tested on 9-19-2023 at 188 psi.

- Pressure gauge was found to be operating.
- The relief valve functioned as required.
- The steam piping system as tested at 125 psi.
- The steam relief valve functioned as required.

Signature of Tester :



Witness :





Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 052
Test Date: 6/12/23
Testing Location: TT 104

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Started: 0830 Test Time Completed: 1100

Beginning Pressure: 1.5 psi Ending Pressure: 3.0 psi

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester Name: [Signature]
Print name/Tester Name: Brennan Tucker
CBC Authorized Representative

Signature/Witness name: [Signature]
Print name/Witness name: Alessio Cavino
Affiliation of Witness (Company): Canal Barge

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 52 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry

CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date: 6-10-22



Campbell Transportation Company
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 8-23-21

Vessel Name: CBC 52

Cargo Pipeline: 150 PSI Hydro test

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Jim Show

Witnessed By: But Att



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 52

Test Date: 14 AUG 20

Testing Location: Channel S/y

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: Joe Thompson

Test Time Started: 10:30 Test Time Completed: 11:00

Beginning Pressure: 27.6 Ending Pressure: 26.8

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping	Test Pressure	125 psi
Cargo Pump Relief Valve	Test Pressure	125 psi
Cargo Pump Pressure Gauge(s)	Test Pressure	125 psi

(If only one test performed, line through Test Not Performed)

Signature: Joe Thompson
CBC Authorized Representative

Print Name: JOE THOMPSON

T.T. Barge Repair
Mile 237, LLC.

Specializing in Repair & Maintenance
Phone: # (225) 343-0204 Fax: # (225) 343-0237

Pipeline Test Letter


DATE: 8/13/19

To Whom It May Concern:

The cargo pipeline & relief valve as required by **33CFR156.170**,
On tank barge # **CBC 52** _____ located at TT Barge Repair 237
Was tested on **8/13/19** _____

Pressure gauge was found to be operating,
The relief valve did function as required.
The steam piping system was tested at: **125psi** _____
The steam system relief valve did function as required

Signature of Tester :

 _____