



SOUTHWEST SHIPYARD, L.P.

F-7.5.1(R).6.2-E

18310 Market Street, Channelview, Texas 77530 Phone: 281-860-3200 Fax: 281-860-3215
8502 Cypress Street, Houston, Texas 77012 Phone: 713-967-6300 Fax: 713-967-6301
1002 Texas Clipper Rd., Galveston, Texas 77554 Phone: 409-740-3755 Fax: 409-740-3451

BARGE PIPELINE HYDROSTATIC TEST

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR - PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

BARGE NAME/NUMBER: CBC 54
BARGE OWNER: CANAL
OWNER ADDRESS: _____

TESTING LOCATION:

SOUTHWEST SHIPYARD, L.P. 18310 MARKET STREET CHANNELVIEW, TX 77530
--

SOUTHWEST SHIPYARD, L.P. 8502 CYPRESS HOUSTON, TX 77012

SOUTHWEST SHIPYARD, L.P. 1002 TEXAS CLIPPER RD. GALVESTON, TX 77554

Identify Location by Checking Box

DATE OF TEST: 10-27-23
SWSLP TESTER/POSITION: EDWIN AVILA / FOREMAN
SWSLP TESTER SIGNATURE: Edwin Avila
WITNESSING SWSLP INSPECTOR/POSITION: Jon Cobb / Shift Manager
SWSLP INSPECTOR SIGNATURE: JCS

TEST RESULTS

THIS BARGE HAS BEEN TESTED IN ACCORDANCE WITH 33 CFR, PART 156.170, SECTION (C)(4) AND (E) WITH HYDROSTATIC TESTING.

TIME START: 0730 TIME STOP: 0800
TEST PRESSURE: 187.5 PSI WITH MINIMUM HOLD TIME OF 10 MINUTES
ENDING PRESSURE: 187.5 PSI

NO LEAKS DETECTED AT JOINTS, CONNECTIONS AND HIGH STRESS REGIONS AROUND OPENINGS AND THICKNESS TRANSITIONS.



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860
Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 3-17-23

Vessel Name: CBC54

Cargo Pipeline: 125

Cargo Relief Valve: 125

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: [Signature]



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 4-29-22

Vessel Name: CBC 54

Cargo Pipeline: 188 PSI

Cargo Relief Valve: 125 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: [Signature]

Witnessed By: [Signature]

T.T. COATINGS, INC

NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094
PHONE (504) 436-3766 FAX (504) 436-3855

CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 54 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.


The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:




Print name/Tester Name:

Micah Britney

CBC Authorized Representative

Signature/Witness name:



Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE, MILE 104

Test Date: 5-12-21

Cargo Piping Test Letter

Note: Test results are valid for (1) year from date of test!

Date: <u>5/2/2020</u>	M.A.W.P. <u>125</u>
Vessel: <u>CBC 54</u>	Method of Test: <u>Hydro</u>
Owner: <u>Canal Barge Company</u>	Testing Location: <u>VLS Gas Free Services, LLC</u>
Address: <u>1801 Engineers Rd</u> <u>Belle Chase, LA 70037</u>	Physical Address: <u>8700 Old Yacht Club Rd</u> <u>Port Arthur, TX 77642</u>

TRANSFER SYSTEM TESTING DATA


**** Fill out completely. Write N/A on any non-applicable line. ****


Date:	Barge Piping:	Results	Note:
5/2/2020	Cargo piping & valves	<u>187.5</u> p.s.i	
5/2/2020	Cargo pressure gauges	<u>98</u> % accurate	
<u>na</u>	Steam System	<u>125</u> p.s.i	

Note: Test each pressure gauges annually, accurate within 10 percent. Test each remote controlled operating or indicating equipment such as remotely operated valve, tank alarm, or emergency shutdown device. 33 CFR 156.170(c)(2) & 46 CFR 35.35-70(b)

SIGNATURES

I credit that the tests contained herein were conducted in compliance with 33 CFR 156.170, 46 CFR 35.35-70.

Tester name: <u>steven peralez</u>
Tester signature: 



VESSEL REPAIR & CONSTRUCTION

5848 Proctor Street
Port Arthur, TX 77642
409.962.1302

PIPELINE TEST REPORT

The following vessel's pipeline has been tested and stenciled in accordance with U.S.C.G. regulation 33 CFR 156.170 on the dates indicated:

Company: Canal Barge Company Job No. R4721

Vessel: CBC-54

Test Pressure: 188 psi. Date: 7-10-19

Signed:  Date: 7-10-19
Vessel Repair Representative