

LYNCHBURG SHIPYARD
999 Independence Pkwy N.
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-57 Official# 1157182

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 6-14-2023 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo

Inspector Signature: Juan Serrano

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: Karim Mendez

Time Started: 09:00 Time Completed: 09:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 6-14-23

The Pressure Relief Valve was hydro tested at 125 P.S.I. -NA-

The Load Line was hydro tested at 187.50 P.S.I. 6-14-23

The Steam Line was hydro tested at 125 P.S.I. 6-14-23

Cargo Pressure Gauge (Date of Test) 6-14-23 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]
SIGNATURE

6-14-23
DATE



Move with confidence

Cargo Pipeline Test and/or Vapor Tightness Test Certificate

Barge Name: CBC 57

Test Date: 6/28/22

Testing Location: SUNOCO LP Blue Island, IL

Barge Vapor Tightness Test

Test Results

This barge has been tested in accordance to section 40 CFR 61.304(f), and section 63.565(c)(1) and is considered to be vapor tight.

Signature of Tester: _____

Test Time Started: _____

Test Time Completed: _____

Beginning Pressure: _____

Ending Pressure: _____

Operational Cargo Pipeline Test

The following test(s) have been performed in compliance with U.S. Coast Guard regulations 33 CFR 156.170 and 46 CFR 35.35-70 and USCG Marine Safety Manual, Vol. II, Section B, Page B6-30.

Transfer System Piping Test Pressure 125 psi

Cargo Pump Relief Valve Test Pressure 125 psi

Cargo Pump Pressure Gauge(s) Test Pressure 125 psi

(If only one test performed, line through Test Not Performed)

Signature/Tester name:

Alfredo Zarazua

Print name/Tester Name:

Alfredo Zarazua

CBC Authorized Representative

Signature/Witness name:

Michael Bounds

Print name/Witness name:

Michael Bounds

Affiliation of Witness (Company):

CBC



LYNCHBURG SHIPYARD
 999 Independence Pkwy N.
 Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-57 Official# 1157182

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 7 - 12 - 21 Name of Tester: Karim Mendez

Witnessing Inspector: Juan Serrano Juan Maldonado Angel Arredondo

Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 12:30 Time Completed: 13:00

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

PIPELINE TEST: TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 7 - 12 - 21

The Pressure Relief Valve was hydro tested at 125 P.S.I. n/a

The Load Line was hydro tested at 187.50 P.S.I. 7 - 12 - 21

The Steam Line was hydro tested at 125 P.S.I. 7 - 12 - 21

Lynchburg Shipyard Supervisor

[Signature]
 SIGNATURE

7 - 12 - 21
 DATE



Campbell Transportation Company, Inc.
2567 Congo Arroyo Road
Newell, WV 26050-1317

Tel. (304) 387-3860

Fax (304) 387-3885

TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has
been tested in accordance with
46 CFR 35.35-70 and 33 CFR 156.170
on the date indicated.

Date: 3-26-21

Vessel Name: LBC57

Cargo Pipeline: Operational 12.5 PSI

Cargo Relief Valve: 12.5 PSI

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Tom Wilkes

LYNCHBURG SHIPYARD
999 S. Lynchburg Road
Baytown, TX 77520

BARGE VAPOR TIGHTNESS TEST SHEET

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM BENZENE TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (f), AND NATION EMISSION STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565(C)

Barge Name: CBC-57 Official #: 1157182
Barge Owner: Canal Barge Owner Address: 1801 Engineers RD
Date of Test: 3-31-20 Name of Tester: Karim Mendez
Witnessing Inspector: Juan Soriano
Inspector Signature: Juan Soriano

TEST RESULTS

This barge has been tested at this facility in accordance to Section 61.304(f), and Section 63.565(c) and is considered to be vapor-tight.

Signature of Tester: [Signature]
Time Started: 08:00 Time Completed: 08:30
Starting Pressure: 27.7 Ending Pressure: 26.7
Allowable Pressure Loss: 1.

TRANSFER SYSTEM TESTING DATA

The Pipeline System was hydro tested at 187.50 P.S.I. 3-31-20
The Pressure Relief Valve was hydro tested at 125 P.S.I. N/A
The Load Line was hydro tested at 187.50 P.S.I. 3-31-20
The steam line was hydro tested at 125.50 P.S.I. 3-31-20

Lynchburg Shipyard Supervisor

[Signature] DATE 3-31-20
SIGNATURE