

LYNCHBURG SHIPYARD  
999 Independence Pkwy N.  
Baytown, TX 77520

**BARGE VAPOR TIGHTNESS TEST SHEET**

THE FOLLOWING BARGE WAS TESTED IN ACCORDING WITH THE NATIONAL EMISSION STANDARD FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS, SECTION 40 CFR, 61.304 (F), AND NATION EMISSIONS STANDARDS FOR HAZARDOUS AIR POLLUTANTS SECTION 40 CFR 63.565 (C).

Barge Name: CBC-68 Official# 1157193

Barge Owner: Canal Barge Company Inc

Owner Address: 1801 Engineers Road Belle Chasse, La 70037 United States

Date of Test: 4-25-23 Name of Tester: Karim Mendez

Witnessing Inspector:  Juan Serrano  Juan Maldonado  Angel Arredondo

Inspector Signature: [Signature]

**TEST RESULTS**

This barge has been tested at this facility in accordance to Section 61.304 (f), and section 63.565 (c) and is considered to be vapor-tight.

Signature of Tester: [Signature]

Time Started: 13:00 Time Completed: 13:30

Starting Pressure: 27.7 Ending Pressure: 26.7

Allowable Pressure Loss: 1.0

**PIPELINE TEST: TRANSFER SYSTEM TESTING DATA**

THE FOLLOWING BARGE WAS TESTED IN ACCORDANCE WITH 33 CFR- PART 156.170, SECTION (c)(4) & (e), EQUIPMENT TESTS AND INSPECTIONS REQUIREMENTS.

The Pipeline System was hydro tested at 187.50 P.S.I. 4-25-23

The Pressure Relief Valve was hydro tested at 125 P.S.I. - not -

The Load Line was hydro tested at 187.50 P.S.I. 4-25-23

The Steam Line was hydro tested at 125 P.S.I. 4-25-23

Cargo Pressure Gauge (Date of Test) 4-25-23 Percent Accuracy 98%

Lynchburg Shipyard Supervisor

[Signature]  
SIGNATURE

4-25-23  
DATE

# T.T. COATINGS, INC

## NINE MILE POINT

2012 RIVER RD. WESTWEGO LA, 70094  
PHONE (504) 436-3766 FAX (504) 436-3855

### CARGO PIPELINE TEST CERTIFICATE

The cargo pipeline on barge CBC 68 was tested to **187.5 P.S.I.**, one and half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 33CFR156.170 and 46CFR35.35-70.

The cargo pipeline relief valve was tested and lifted at **125 P.S.I.**

The cargo pipeline pressure gauge is working within **10** percent of shown pressure.

The steam system pipeline was tested to one and a half times its maximum allowable working pressure, M.A.W.P., and proved operable in accordance with 46CFR61.15-5.

The steam system pipeline relief valve was tested and lifted at **125 P.S.I.**

Signature/Tester name:

Shane Guidry

Print name/Tester Name:

Shane Guidry  
CBC Authorized Representative

Signature/Witness name:

Chuck Hassell

Print name/Witness name:

CHUCK HASSELL

Affiliation of Witness (Company):

T.T. BARGE

Test Date:

6-13-22



Campbell Transportation Company  
2567 Congo Arroyo Road  
Newell, WV 26050-1317

Tel. (304) 387-3860  
Fax (304) 387-3885

## TANK BARGE PIPING PRESSURE TEST FORM

The following vessel equipment has  
been tested in accordance with  
46 CFR 35.35-70 and 33 CFR 156.170  
on the date indicated.

Date: 8-17-21

Vessel Name: CBC 68

Cargo Pipeline: 188 psi Hydra test

Cargo Relief Valve: 125 psi

Cargo Pressure Gauge: Operable

Cargo Transfer Hose: N/A

Tested By: Jim Show

Witnessed By: Bill Hill



# ILLINOIS MARINE TOWING, INC.

## LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439  
Lemont Shipyards - Phone: 630-972-2920 Fax: 630-972-2915  
Billing Address - 23213 S. Youngs Rd., Channahon, IL 60410

### I. BARGE VAPOR TIGHTNESS TEST SHEET

Barge Name: CBC 68                      Barge Owner: Canal Barge  
 Date of Test: 7-28-20                      Name of Tester: Jeff Westbrook  
 Witnessing Inspector: Antonio Kent                      Inspector Signature: [Signature]

### TEST RESULTS

This barge has been tested in accordance to section 61.304f and is considered to be vapor tight.

Signature of Tester: [Signature]                      Test Time Completed: 7 am  
 Beginning Pressure: 1 psi                      Ending Pressure: 1 psi

### II. TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I. 7-28-20 / IMT Shipyards  
 The Pressure Relief Valve was tested at 125 P.S.I. 7-28-20 / IMT Shipyards  
 The Cargo Hose was tested at 187.50 P.S.I. \_\_\_\_\_  
 The cargo pipeline pressure gauge is working to within 10% of shown pressure.

### III. STEAM SYSTEM TESTING

The Steam System was tested at \_\_\_\_\_  
 The Steam Pressure Relief Valve was tested at \_\_\_\_\_

[Signature]  
Illinois Marine Towing Lemont Shipyards

Date: 7-28-20

STAPLES



# ILLINOIS MARINE TOWING, INC.

## LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439  
Lemont Shipyards - Phone: 630-972-2920 Fax: 630-972-2915  
Billing Address - 23213 S. Youngs Rd., Channahon, IL 60410

### I. BARGE VAPOR TIGHTNESS TEST SHEET

Barge Name: CBC 68

Barge Owner: Canal Barge Co

Date of Test: 8/26/19

Name of Tester: David Danzell

Witnessing Inspector: /

Inspector Signature: /

#### TEST RESULTS

This barge has been tested in accordance to section 61.304f and is considered to be vapor tight.

Signature of Tester: [Signature]

Test Time Completed: 1:300

Beginning Pressure: 1 PSI

Ending Pressure: 1 PSI

### II. TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I. 8-26-19 / IMT

The Pressure Relief Valve was tested at 125 P.S.I. 8-26-19 / Allied Valve Inc

The Cargo Hose was tested at 187.50 P.S.I. N/A

The cargo pipeline pressure gauge is working to within 10% of shown pressure.

### III. STEAM SYSTEM TESTING

The Steam System was tested at 8-26-19 / IMT

The Steam Pressure Relief Valve was tested at 8-26-19 / Allied Valve

X [Signature]

Illinois Marine Towing Lemont Shipyards

Date: 8-26-19